

**Construction Progress Report**

Owner Northwest Arkansas Conservation Authority Page 1 of 3  
Project Name NACA Regional Wastewater Treatment Plant Project No. 52057  
Contract Name NACA Regional Wastewater Treatment Plant Contract No. T-1  
Contractor BRB Contractors, Inc.  
Construction Progress Report: Period Jan 24, 2010 to Jan 30, 2010  
Report Number No. 40

---

Sunday, Jan 24, 2010

I was not on site this day.

Monday, Jan 25, 2010

BRB stripped and formed for Sludge Storage Slab walls, Grit Chambers, east/west interior wall in Influent Pump Sta., and Process Train walls and deck. Port City Mechanical installed piping in walls for Admin. Bldg. BRB installed wood blocking in Admin. Bldg. interior walls for cabinets in lab, lunch room, and bathrooms. Rowe Sheet Metal installed duct work in Admin. Bldg. MIS put up sheetrock for Admin. Bldg. interior walls. Decco graded and compacted base rock for north and south parking lots. J. D. Steel tied reinforcing for Grit Chambers and Process Train 41 north deck. Cornerstone Masonry laid block for Screen Bldg.

Tuesday, Jan 26, 2010

BRB stripped forms for Process Train walls and formed for Grit Chambers, Sludge Feed Pump Station valve vault base, and Return Sludge Pump Station top slab. BRB placed concrete for Process Train walls 70, 68A, 4B, & 4C, Clarifier 61 launder wall sections # 6 & #8, NE corner and middle south Sludge Storage Slab wall sections, Effluent Flow Meter manhole base slab, and housekeeping slab for RTU at Admin. Bldg. BRB tried to get compaction of soil in Control Bldg. #1 area and at SW corner of Process Train but were unsuccessful. Arkansas Glass & Mirror installed solid panels in window units for Admin. Bldg. Davis J D Steel tied reinforcing for Sludge Storage Slab walls and Process Train 41 north deck. Rowe Sheet Metal installed ductwork in Admin. Bldg. MSI put up gypsum board in Admin. Bldg. Evans Coatings sandblasted and painted pieces of clarifier equipment. Bar Screens were delivered to the site this day.



Screen Bldg. & Grit Chambers



South end of Process Train 41

DISTRIBUTION

Owner

Project Manager S. Yonker  
E. Schneider

**Construction Progress Report**

Owner Northwest Arkansas Conservation Authority Page 2 of 3  
Project Name NACA Regional Wastewater Treatment Plant Project No. 52057  
Contract Name NACA Regional Wastewater Treatment Plant Contract No. T-1  
Contractor BRB Contractors, Inc.  
Construction Progress Report: Period Jan 24, 2010 to Jan 30, 2010  
Report Number No. 40

---

Wednesday, Jan 27, 2010

BRB placed granular fill around SW corner of Process Train and Clarifier 61. BRB formed for Return Sludge Pump Sta. valve vault top deck, Grit Chambers, Sludge Storage Slab walls, Clarifier 61 launder wall, and Process Train walls. BRB stripped forms for Process Train walls and Clarifier 61 launder wall. Cornerstone Masonry laid block for Sludge Process Bldg. and Screen Bldg. BRB/O J Constr. placed concrete for Process Train 41 north deck. BRB placed concrete for Clarifier 61 launder wall #5 & #7, Sludge Fee pump Sta. valve vault base slab, and pipe riser encasements under Water Storage Tank. Davis J D Steel tied reinforcing for Process Train walls. Rowe Sheet Metal Works installed ductwork in Admin. Bldg. MSI installed gypsum board in Admin. Bldg. MCC worked on electric in Admin. Bldg. and switched temporary power circuits in Admin. Bldg.



Placing concrete for Process Train 41 north deck

Thursday, Jan 28, 2010

BRB formed for Return Sludge Pump Sta. Valve Vault top deck, Grit Chambers, Influent Pump Station interior east/west wall, and Process Train walls. BRB stripped and set forms for launder wall in Clarifier 61. Davis J D Steel tied reinforcing for Process Train walls at south end and for top deck of Return Sludge Pump Sta. Valve Vault. Port City Mechanical installed copper piping for water lines in Admin. Bldg. MSI installed gypsum board for interior walls and insulation for exterior walls at Admin. Bldg. MCC worked with MSI to install electric conduits and fixtures in Admin. Bldg. interior walls. Rowe Sheet Metal installed ductwork in Admin. Bldg.

Friday, Jan 29, 2010

No work due to bad weather.

*Robert Hayes Feb. 1, 2010*  
Burns & McDonnell Resident Representative

DISTRIBUTION

Owner

Project Manager S. Yonker  
E. Schneider

**Construction Progress Report**

Owner Northwest Arkansas Conservation Authority Page 3 of 3  
Project Name NACA Regional Wastewater Treatment Plant Project No. 52057  
Contract Name NACA Regional Wastewater Treatment Plant Contract No. T-1.  
Contractor BRB Contractors, Inc..  
Construction Progress Report: Period Jan 24, 2010 to Jan 30, 2010.  
Report Number No. 40

---

Saturday, Jan 30, 2010

I was not on site this day.

Robert Hayes Feb. 1, 2010  
Burns & McDonnell Resident Representative