



DISTRIBUTION

Owner
Project Manager S. Yonker
E. Schneider

Construction Progress Report

Owner Northwest Arkansas Conservation Authority Page 1 of 1
Project Name NACA Regional Wastewater Treatment Plant Project No. 52057
Contract Name NACA Regional Wastewater Treatment Plant Contract No. T-2.
Contractor BRB Contractors, Inc.
Construction Progress Report: Period May 30, 2010 to June 5, 2010.
Report Number No. 21

Sunday, May 30, 2010

I was not on site this day.

Monday, May 31, 2010

Memorial Day Holiday – no work

Tuesday, June 1, 2010

BRB formed for SE corner of filter bldg. walls (wall #4). Davis J D Steel tied reinforcing for filter bldg. walls. BRB laid 6” PVC drain piping on west side of filter bldg.

Wednesday, June 2, 2010

BRB formed for SE corner of filter bldg. walls (wall #4). Davis J D Steel tied reinforcing for filter bldg. walls.

Thursday, June 3, 2010

BRB placed concrete for SE corner of filter bldg. walls (wall #4). Davis J D Steel tied reinforcing for filter bldg. interior walls.

Friday, June 4, 2010

BRB stripped forms on SE corner of filter bldg. walls. BRB backfilled filter bldg. on north and west sides. Davis J D Steel prefabricated reinforcing for interior walls of filter bldg.

Saturday, June 5, 2010

I was not on site this day.