



DISTRIBUTION

Owner
Project Manager S. Yonker
E. Schneider

Construction Progress Report

Owner Northwest Arkansas Conservation Authority Page 1 of 1
Project Name NACA Regional Wastewater Treatment Plant Project No. 52057
Contract Name NACA Regional Wastewater Treatment Plant Contract No. T-2.
Contractor BRB Contractors, Inc.
Construction Progress Report: Period Jul 25, 2010 to Jul 31, 2010.
Report Number No. 29

Sunday, July 25, 2010

I was not on site this day.

Monday, July 26, 2010

BRB set forms for filter bldg. interior walls. Davis J D Steel placed reinforcing for filter bldg. interior walls. BRB laid 6" PVC SEW line along south side of filter bldg.

Tuesday, July 27, 2010

BRB placed concrete for filter bldg. interior walls #17, 18, 23, and 25.

Wednesday, July 28, 2010

BRB stripped and set forms for filter bldg. interior walls. Davis J D Steel placed reinforcing for filter bldg. interior walls.

Thursday, July 29, 2010

BRB stripped and set forms for filter bldg. interior walls.

Friday, July 30, 2010

BRB set forms and placed concrete for filter bldg. interior walls #13, 14 20, and 21.

Saturday, July 31, 2010

I was not on site this day.

Robert Hayes Aug. 2, 2010
Burns & McDonnell Resident Representative