

Construction Progress Report

Owner Northwest Arkansas Conservation Authority Page 1 of 2
Project Name NACA Regional Wastewater Treatment Plant Project No. 52057
Contract Name NACA Regional Wastewater Treatment Plant Contract No. T-2
Contractor BRB Contractors, Inc.
Construction Progress Report: Period Oct 10, 2010 to Oct 16, 2010
Report Number No. 40

Sunday, Oct 10, 2010

I was not on site this day.

Monday, Oct 11, 2010

BRB backfilling around Filter Backwash Pump Station wet well and installing distributor pieces in cells in filter bldg. MSI welded on roof joists and installed metal deck for Control Bldg. #3. Lightning Electric worked on conduits to filter bldg. BRB received two more loads of sand.



Control Bldg. #3 & Filter Bldg.



Filter Backwash Pump Sta.

Tuesday, Oct 12, 2010

BRB installed distribution piping in filter cells, backfilled on south side of filter and around filter backwash pump station wetwell, and formed for equipment pads in Control Bldg. #3. MSI installed metal roof deck on Control Bldg. #3.



Lowering distributor piping into filter cell

Construction Progress Report

Owner Northwest Arkansas Conservation Authority Page 2 of 2
Project Name NACA Regional Wastewater Treatment Plant Project No. 52057
Contract Name NACA Regional Wastewater Treatment Plant Contract No. T-2
Contractor BRB Contractors, Inc.
Construction Progress Report: Period Oct 10, 2010 to Oct 16, 2010
Report Number No. 40

Wednesday, Oct 13, 2010

BRB set distributor piping in filter cells and formed & placed concrete for equipment pads in Control Bldg. #3. Lightning Electric worked on conduits for filter bldg. and Control Bldg. #3. MSI installed metal deck on Control Bldg. #3.

Thursday, Oct 14, 2010

BRB tied reinforcing for Filter Backwash Pump Sta. valve vault and installed header piping in filter cells. More sand was delivered this day. MSI installed metal roof deck on Control Bldg. #3.



Distributors in filter cells



Stage 1 & 2 filter cells

Friday, Oct 15, 2010

BRB formed and placed concrete for base slab of Filter Backwash Pump Sta. valve vault, unloaded more sand, and installed filter bldg. decking supports. Harness Roofing began installing nailers and insulation for Control Bldg. #3 roof. Lightning Electric pulled wires from handhole to Control Bldg. #3. Evans Coating began painting walls in Control Bldg. #3. This my last day on the project site.

Saturday, Oct 16, 2010

I was not on site this day.