

**Construction Progress Report**

Owner Northwest Arkansas Conservation Authority Page 1 of 3  
Project Name NACA Regional Wastewater Treatment Plant Project No. 52057  
Contract Name NACA Regional Wastewater Treatment Plant Contract No. T-1  
Contractor BRB Contractors, Inc.  
Construction Progress Report: Period Jan 10, 2010 to Jan 16, 2010  
Report Number No. 38

---

Sunday, Jan 10, 2010

I was not on site this day.

Monday, Jan 11, 2010

BRB stripped forms at Water Reuse Pump Station, formed walls for Return Sludge Pump Station Valve Vault, formed for walls and north deck for Process Trains, and stripped and formed for Grit Chambers. BRB placed sloped fill in bottom of Belt Filter Press containment area in Sludge Process Bldg. Davis J D Steel tied reinforcing for Process Train walls. Harness Roofing began installing roof system for Admin. Bldg. MSI worked on Admin. Bldg. canopy trusses. MCC installed electrical conduits in Admin. Bldg. O J Constr. set forms for curb & gutter at SE corner of Admin Bldg. Arkansas Glass & Mirror installed glass in Admin. Bldg. windows. Carroll Electric set a temporary power pole near Admin. Bldg. for temp. power to that bldg.



Admin. Bldg.

Tuesday, Jan 12, 2010

BRB formed for Process Train walls and north deck and formed for Water Supply Tank foundation. BRB laid 6" PVC for SEW line from MH-3 toward filter bldg. BRB placed concrete for SW section of Sludge Storage Slab, lintel for door 1407 at Sludge Process Bldg., Return Sludge Pump Sta. walls, and Clarifier 62 launder walls #2 & #6. MSI laid out for Admin. Bldg. interior walls. MCC correcting mislocated electrical conduit stub up through Admin. Bldg. floor. Port City Mech. working on refrigerant lines for HVAC in Sludge Process Bldg. Davis J D Steel tied reinforcing for Process Train walls and north deck. Harness Roofing installing roof system on Admin. Bldg. MSI installed doors on north and south sides of Admin. Bldg. and installed trussed for Admin. Bldg. canopy. Cornerstone Masonry laid block for Sludge Process Bldg.

DISTRIBUTION

Owner

Project Manager S. Yonker  
E. Schneider

**Construction Progress Report**

Owner Northwest Arkansas Conservation Authority Page 2 of 3  
Project Name NACA Regional Wastewater Treatment Plant Project No. 52057  
Contract Name NACA Regional Wastewater Treatment Plant Contract No. T-1  
Contractor BRB Contractors, Inc.  
Construction Progress Report: Period Jan 10, 2010 to Jan 16, 2010  
Report Number No. 38

---

Wednesday, Jan 13, 2010

BRB laid 30" DIP between effluent flow meter and elbow 46. BRB formed for Sludge Storage Slab sections and lintel for door 1411 at Sludge Process Bldg. Davis J D Steel tied reinforcing for wye wall between process trains #41 and #42 and for north deck of Process Train 41. Also tied reinforcing for Grit Chamber structure. Arkansas Glass & Mirror caulked windows at Admin. Bldg. Rowe Sheet Metal Works began installing ductwork in Admin. Bldg. Harness Roofing installed insulation and vapor barrier for Admin. Bldg. roof. Cornerstone Masonry laid block for Sludge Process Bldg. Evans Coatings sandblasted clarifier center column. O J Constr. set forms for curb & gutter for south parking lot. MSI installed trusses and metal deck for Admin. Bldg. canopy.



Admin. Bldg. entrance



Admin. Bldg. interior

Thursday, Jan 14, 2010

BRB formed for Process Train walls and deck. BRB placed concrete for Water Supply Tank foundation, Clarifier 61 launder slabs #3, #5, #7, & #9, and for Sludge Process Bldg. door 1411 lintel. BRB graded for sidewalks at Admin. Bldg. BRB excavated for 20" DIP for Clarifier 61 effluent. Davis J D Steel tied reinforcing for Process Train walls and deck. MSI worked on Admin. Bldg. canopy and metal studs for interior walls. MCC worked on conduits in Admin. Bldg. Rowe Sheet Metal Works installed duct work in Admin. Bldg. O. J. Constr. stripped forms for curb & gutter. Harness Roofing installed insulation and vapor barrier for Admin. Bldg. roof. Evans Coatings set up to do sandblasting but nothing actually blasted. Monthly Progress meeting was held on site.

*Robert Hayes Jan. 18, 2010*  
Burns & McDonnell Resident Representative

DISTRIBUTION

Owner

Project Manager S. Yonker  
E. Schneider

**Construction Progress Report**

Owner Northwest Arkansas Conservation Authority Page 3 of 3  
Project Name NACA Regional Wastewater Treatment Plant Project No. 52057  
Contract Name NACA Regional Wastewater Treatment Plant Contract No. T-1  
Contractor BRB Contractors, Inc.  
Construction Progress Report: Period Jan 10, 2010 to Jan 16, 2010  
Report Number No. 38

---

Friday, Jan 15, 2010

BRB formed for Clarifier 62 launder walls and Process Train walls. BRB laid 20" DIP for Clarifier 61 effluent. BRB graded for sidewalks and entrances around Admin. Bldg. BRB built blackout forms for Screen Bldg. masonry openings. BRB stripped Water Supply Tank foundation forms. BRB placed concrete for NW section of Sludge Storage Slab. Davis J. D. Steel tied reinforcing for Process Train 41 north deck and Process Train walls. Cornerstone Masonry laid block at Sludge Process Bldg. MSI installed metal studs for Admin. Bldg. interior walls. MCC installed conduits and boxes for Admin. Bldg. interior walls. Harness Roofing installed insulation and vapor barrier for Admin. Bldg. roof. O. J. Constr. placed concrete for sidewalks and entrances around Admin. Bldg. and some curb & gutter. Belt Filter Press arrived on site.



Admin. Bldg. front entrance



Admin. Bldg. back entrance

Saturday, Jan 16, 2010

I was not on site this day.

*Robert Hayes Jan. 18, 2010*  
Burns & McDonnell Resident Representative