

Construction Progress Report

Owner Northwest Arkansas Conservation Authority Page 1 of 3
Project Name NACA Regional Wastewater Treatment Plant Project No. 52057
Contract Name NACA Regional Wastewater Treatment Plant Contract No. T-1
Contractor BRB Contractors, Inc.
Construction Progress Report: Period Jan 17, 2010 to Jan 23, 2010
Report Number No. 39

Sunday, Jan 17, 2010

I was not on site this day.

Monday, Jan 18, 2010

BRB set Belt Filter Press in containment area in Sludge Process Bldg. BRB stripped forms for Sludge Storage Slab and formed for Process Train # 41 north deck and Grit Chamber. BRB installing sluice gate wall thimbles in Influent Pump Station interior wall. BRB laid 20" DIP for Clarifier 61 effluent. BRB backfilling with topsoil behind curb and gutters around Admin. Bldg. BRB placed concrete for Clarifier 62 launder walls #6 & #9. MSI erected metal studs for Admin. Bldg interior walls. MCC installed conduits and boxes in metal stud walls at Admin. Bldg. Port City Mechanical pressure tested HVAC refrigerant lines in Sludge Process Bldg. and ran piping for toilet. Rowe Sheet Metal installed HVAC ducts in Admin. Bldg. Cornerstone Masonry laid block at the Sludge Process Bldg.



Belt Filter Press delivered on truck



Belt Filter Press hoisted into building

DISTRIBUTION

Owner

Project Manager S. Yonker
E. Schneider

Construction Progress Report

Owner Northwest Arkansas Conservation Authority Page 2 of 3
Project Name NACA Regional Wastewater Treatment Plant Project No. 52057
Contract Name NACA Regional Wastewater Treatment Plant Contract No. T-1
Contractor BRB Contractors, Inc.
Construction Progress Report: Period Jan 17, 2010 to Jan 23, 2010
Report Number No. 39



Belt Filter Press in Sludge Process Bldg.

Tuesday, Jan 19, 2010

BRB continued to set wall thimbles in Influent Pump Sta. interior wall. BRB backfilled on east side of Process Train but did not get passing density tests. BRB stripped forms at Clarifier 62 & Return Sludge Pump Sta. valve vault walls and formed wall for Sludge Storage Slab. Also formed for permanent plant sign near main entrance. BRB placed concrete for Process Train wall 4A, 52, & 75, Clarifier 62 launder wall #5, and base slab for permanent plant sign near main entrance. Cornerstone Masonry laid block for Sludge Process Bldg. MSI worked on Admin. Bldg. soffits and metal studs for interior walls. Davis J D Steel tied reinforcing for Process Train walls and permanent plant sign near main entrance. Rowe Sheet Metal installed duct work in Admin. Bldg. Evans Coatings sandblasted and painted clarifier equipment.

Wednesday, Jan 20, 2010

BRB set forms for Influent Pump Sta. interior walls, Grit Chamber, Process Train wye wall between # 41 and # 42, and north deck of Process Train # 41. BRB stripped forms for Process Train walls and Return Sludge Pump Sta. valve vault walls. BRB placed concrete for Influent Pump Sta. interior east/west wall up to elev. 1059.5 and Clarifier 62 launder wall # 4. BRB placed granular fill around Clarifier 62 and backfilled around Admin. Bldg. with topsoil. Davis J D Steel tied reinforcing for Sludge Storage Slab wall. MSI installed metal studs for Admin. Bldg. interior walls and soffit for canopy. MCC installed conduit and electrical boxes in Admin. Bldg. interior walls. Port City Mechanical installed plumbing in Admin. Bldg. interior walls. Rowe Sheet Metal installed HVAC ductwork in Admin. Bldg. Evans Coatings sandblasted and painted DIP pipes for Influent Pump Sta.

Robert Hayes Jan. 25, 2010
Burns & McDonnell Resident Representative

DISTRIBUTION

Owner

Project Manager S. Yonker
E. Schneider

Construction Progress Report

Owner Northwest Arkansas Conservation Authority Page 3 of 3
Project Name NACA Regional Wastewater Treatment Plant Project No. 52057
Contract Name NACA Regional Wastewater Treatment Plant Contract No. T-1.
Contractor BRB Contractors, Inc.
Construction Progress Report: Period Jan 17, 2010 to Jan 23, 2010.
Report Number No. 39



Interior walls at Admin. Bldg.

Thursday, Jan 21, 2010

BRB formed for wye wall between Process Trains # 41 & # 42, type V walls in Process Train #42, Sludge Storage Slab wall, Grit Chambers, and Clarifier 62 launder wall #3. BRB laying out and forming for HVAC equipment pads at Admin. Bldg. BRB placed concrete for Clarifier 62 launder wall #3. Cornerstone Masonry laid block for Sludge Process Bldg. MCC installing conduit and electrical boxes at Admin. Bldg. MSI installing door and window frames in Admin. Bldg. interior walls. Davis J D Steel tied reinforcing for Grit Chamber.

Friday, Jan 22, 2010

Saturday, Jan 23, 2010

I was not on site this day.

Robert Hayes Jan. 25, 2010
Burns & McDonnell Resident Representative