

Construction Progress Report

Owner Northwest Arkansas Conservation Authority Page 1 of 3
Project Name NACA Regional Wastewater Treatment Plant Project No. 52057
Contract Name NACA Regional Wastewater Treatment Plant Contract No. T-1
Contractor BRB Contractors, Inc.
Construction Progress Report: Period Jan 31, 2010 to Feb 6, 2010
Report Number No. 41

Sunday, Jan 31, 2010

I was not on site this day.

Monday, Feb 1, 2010

Very limited work this day due to ice and snow. BRB began stripping shoring from under north deck of Process Train 41. BRB cleaned ice and snow off scaffolding and support points in preparation for precast tees for Sludge Process Bldg. roof. MCC had a couple electricians working in Admin. Bldg. Cornerstone cleaned ice and snow off staged materials at Screen Bldg.



Snowy conditions at main entrance

Tuesday, Feb 2, 2010

BRB formed for top portion of east/west interior wall for Influent Pump Sta., walls of Sludge Storage Slab, house keeping equipment pads in electric room of Sludge Process Bldg., Grit Chambers, curved walls at south end of Process Trains, and type III wall in Process Train 41. BRB cleaned water and ice out of Influent Pump Station valve vault and began putting pieces of piping in the valve vault. BRB stripped forms and shoring under the north deck of Process Train 41 and set shoring for north deck of Process Train 42. Davis J. D. Steel tied reinforcing for top slab of Return Sludge Pump Station valve vault and type III wall in Process Train 41. Port City Mechanical installed copper piping for water in Admin. Bldg. BRB installed blocking for cabinets in Admin. Bldg. MSI installed insulation on exterior walls of Admin Bldg. Cornerstone laid block for Screen Bldg. Rowe Sheet Metal delivered VAVs to Admin. Bldg.

DISTRIBUTION

Owner

Project Manager S. Yonker
E. Schneider

Construction Progress Report

Owner Northwest Arkansas Conservation Authority Page 2 of 3
Project Name NACA Regional Wastewater Treatment Plant Project No. 52057
Contract Name NACA Regional Wastewater Treatment Plant Contract No. T-1.
Contractor BRB Contractors, Inc.
Construction Progress Report: Period Jan 31, 2010 to Feb 6, 2010.
Report Number No. 41

Wednesday, Feb 3, 2010

BRB placed concrete for top of Influent Pump Station interior east/west wall, Sludge Storage Slab middle north section, and Clarifier 61 launder walls # 4 & # 9. BRB formed for Process Train walls, Clarifier 61 launder wall, and Screen Bldg. door 202 lintel. Davis J D Steel tied reinforcing for Process Train walls and Return Sludge Pump Sta. valve vault top slab. MSI installed insulation for exterior walls in Admin. Bldg. and put insulation and caulking in place at top of fire rated walls in Admin. Bldg. MCC worked on conduits and boxes in Admin. Bldg. Holmes Erection moved hydraulic crane on site and set precast double tee roof sections on Sludge Process Bldg. Cornerstone Masonry laid block for Screen Bldg. Evans Coatings sandblasted flange faces of pipe pieces for Influent Pump Sta. valve vault.

Benton County Bldg. inspector did a partial inspection in Admin. Bldg. so work could continue on gypsum board walls.

John Sampier, NACA Executive Director, was on site with Randy Rush, EPA Region 6 Non-Point Source Program Administrator for Arkansas, Bobby Hernandez, past EPA Program Administrator for Arkansas, Delia Haak, Illinois River Watershed Partnership (IRWP) Director, and Scott Vanlaningham, Executive for NWA Regional Airport. They were looking at the overall watershed area and did not tour the site.



Setting precast roof tees on Sludge Process Bldg.

Thursday, Feb 4, 2010

Limited work on site this day due to rain. BRB formed for Process Train walls, Clarifier 61 launder wall, Screen Bldg. lintel for door 202, and Return Sludge Pump Sta. valve vault top.

Robert Hayes Feb. 8, 2010
Burns & McDonnell Resident Representative

DISTRIBUTION

Owner

Project Manager S. Yonker
E. Schneider

Construction Progress Report

Owner Northwest Arkansas Conservation Authority Page 3 of 3
Project Name NACA Regional Wastewater Treatment Plant Project No. 52057
Contract Name NACA Regional Wastewater Treatment Plant Contract No. T-1.
Contractor BRB Contractors, Inc.
Construction Progress Report: Period Jan 31, 2010 to Feb 6, 2010.
Report Number No. 41

Rowe Sheet Metal installed VAVs in Admin. Bldg. Davis J D Steel tied reinforcing for Return Sludge Pump Sta. valve vault top slab. MCC working in Admin. Bldg. with VAV installers. Harness Roofing on site in afternoon to nail down edges and corners of moisture barrier for Admin. Bldg. roof. Most of workers went home before noon due to rain.

Finley Engineers surveyors on site laying out corners for Carroll Electric substation.

Friday, Feb 5, 2010

Snow flurries and rain in AM. BRB formed for Process Train walls, Return Sludge Pump Sta. valve vault top slab, Clarifier 61 launder wall, interior walls of Influent Pump Sta. and lintel for door 202 in Screen Bldg. BRB placed concrete for Process Train walls 76, 42, 83, & 85. Also placed concrete for Return Sludge Pump Sta. valve vault top slab, Clarifier 61 launder wall section # 2, and Screen Bldg. door 202 lintel. BRB began excavating for Sludge Storage Slab sump pit. Cornerstone Masonry laid block for interior walls at Screen Bldg. and began laying block to fill in between precast double tee stems on north and south walls of Sludge Process Bldg. MSI installed gypsum board on interior walls of Admin. Bldg. Rowe Sheet Metal installing ductwork and VAVs in Admin. Bldg. MCC electricians working with MSI and Rowe Sheet Metal in Admin. Bldg.

Saturday, Feb 6, 2010

I was not on site this day.

Robert Hayes Feb. 8, 2010
Burns & McDonnell Resident Representative