



DISTRIBUTION

Owner  
Project Manager S. Yonker  
E. Schneider

**Construction Progress Report**

Owner Northwest Arkansas Conservation Authority Page 1 of 1  
Project Name NACA Regional Wastewater Treatment Plant Project No. 52057  
Contract Name NACA Regional Wastewater Treatment Plant Contract No. T-2.  
Contractor BRB Contractors, Inc.  
Construction Progress Report: Period Jan 31, 2010 to Feb 6, 2010.  
Report Number No. 4

---

Sunday, Jan 31, 2010

I was not on site this day.

Monday, Feb 1, 2010

No work due to ice and snow.

Tuesday, Feb 2, 2010

BRB pumped water from melting ice & snow from filter building excavation.

Wednesday, Feb 3, 2010

BRB moved soil stockpile east of filter bldg. excavation in order to divert runoff water from filter bldg. excavation.

Thursday, Feb 4, 2010

No work due to rain.

Friday, Feb 5, 2010

No work due to rain.

Saturday, Feb 6, 2010

I was not on site this day.

*Robert Hayes Feb. 8, 2010*  
Burns & McDonnell Resident Representative