

Construction Progress Report

Owner Northwest Arkansas Conservation Authority Page 1 of 4
Project Name NACA Regional Wastewater Treatment Plant Project No. 52057
Contract Name NACA Regional Wastewater Treatment Plant Contract No. T-1
Contractor BRB Contractors, Inc.
Construction Progress Report: Period Feb 14, 2010 to Feb 20, 2010
Report Number No. 43

Sunday, Feb 14, 2010

I was not on site this day.

Monday, Feb 15, 2010

BRB formed for Influent Pump Station interior wall, Grit Chambers, and Process Train walls. BRB stripped forms at Sludge Storage Slab walls and Process Train walls. BRB set shoring for north deck of Process Train 42. BRB ground and patched form marks and tie holes in Return Sludge Pump Sta. valve vault. BRB began assembling pipe, valves, and fittings inside Return Sludge Pump Sta. valve vault. BRB set 10" DIP influent and 6" drain pipes inside Sludge Storage Basin. Davis J D Steel chipped concrete from around rebar in Process Train wall 74. Rowe Sheet Metal hung ductwork in Admin. Bldg. Port City Mechanical installed water lines in lab area of Admin. Bldg. MSI cut openings in gypsum board for windows in Admin. Bldg.



Demolition of Process Train wall 74

Tuesday, Feb 16, 2010

BRB set forms for Process Train walls, Sludge Storage Slab sump walls, Sludge Storage basin landing, and Influent Pump Station interior walls. BRB set shoring for north deck of Process Train 42. BRB stripped forms on Sludge Storage Slab walls. BRB placed concrete for interior north/south wall in north chamber of Influent Pump Sta. and Process Train walls 2B, 2C, 48 & 59. Davis J D Steel chipped concrete for Process Train wall 74 demolition. Cornerstone

DISTRIBUTION

Owner

Project Manager S. Yonker
E. Schneider

Construction Progress Report

Owner Northwest Arkansas Conservation Authority Page 2 of 4
Project Name NACA Regional Wastewater Treatment Plant Project No. 52057
Contract Name NACA Regional Wastewater Treatment Plant Contract No. T-1
Contractor BRB Contractors, Inc.
Construction Progress Report: Period Feb 14, 2010 to Feb 20, 2010
Report Number No. 43

Masonry cleaned up debris around Sludge Process Bldg. Harness Roofing began installation of metal roof components at Admin. Bldg. Port City Mechanical installed water lines in lab area of Admin. Bldg. Rowe Sheet Metal hung ductwork at Admin. Bldg. MSI installed gypsum board in Admin. Bldg. Evans Coatings sandblasted and painted clarifier pieces.

Note: Carroll Electric onsite with their contractor to meet with Frank Holzkamper, High Fill water district, and mark location of water main. Carroll Electric pointed out area staked for substation and indicated they will be requiring more easements for transmission lines which would require the removal of tree line along Hayden Road.



Process Train wall 74 demolition

Wednesday, Feb 17 2010

BRB stripped forms at Influent Pump Sta. interior walls and Process Train walls. BRB formed for landings for Clarifiers 61 & 62 and for landing at Sludge Storage Basin. BRB placed concrete for landings at clarifiers 61 & 62, interior slab at elev.1018 in south chamber of Influent Pump Sta., and Sludge Storage Slab sump walls. Davis J. D. Steel tied reinforcing for interior slab in south chamber of Influent Pump Sta. and for beams in north deck of Process Train 42. Also chipped concrete for demolition of Process Train wall 74. Port City Mechanical installed water lines in lab area of Admin. Bldg. Rowe Sheet Metal hung ductwork in Admin. Bldg. Pro Insulation began insulating water lines in Admin. Bldg. Cornerstone Masonry laid block for

Robert Hayes Feb. 22, 2010
Burns & McDonnell Resident Representative

Construction Progress Report

Owner Northwest Arkansas Conservation Authority Page 3 of 4
Project Name NACA Regional Wastewater Treatment Plant Project No. 52057
Contract Name NACA Regional Wastewater Treatment Plant Contract No. T-1
Contractor BRB Contractors, Inc.
Construction Progress Report: Period Feb 14, 2010 to Feb 20, 2010
Report Number No. 43

Screen Bldg. and at the ends of precast tees for Sludge Process Bldg. Evans Coatings sandblasted and painted clarifier equipment and gooseneck vent piping.

Thursday, Feb 18, 2010

BRB formed for baffle wall in NE chamber of Influent Pump Sta., deck at north end of Process Train 42, and Process Train walls. BRB repairing concrete surface blemishes in Clarifier 62. BRB backfilled north side of Grit Chambers with granular fill. BRB set pipe, valves, and fittings in Return Sludge Pump Sta. valve vault. BRB tied reinforcing for pipe encasement inside Sludge Storage Basin. BRB placed concrete for Process Train walls 61 & 42, Sludge Storage Basin landing, Sludge Process Bldg. electrical room housekeeping pad, and Influent Pump Station baffle wall in NE chamber. Harness Roofing bent sheet metal for Admin. Bldg. roof. Rowe Sheet Metal hung ductwork in Admin. Bldg. Port City Mechanical installed water piping in lab area of Admin. Bldg. MSI installed gypsum board for walls in Admin. Bldg. Cornerstone Masonry laid block to close south end of precast tees at Sludge Process Bldg. and placed grout for bond beam at Screen Bldg. Evans Coatings sandblasted and painted clarifier equipment. Pro Insulation insulated water piping in Admin. Bldg. Davis J D Steel tied reinforcement for Sludge Storage Basin landing and beams for north deck of Process Train 42.



Backfilling Grit Chamber



Process Trains

Friday, Feb 19, 2010

BRB set valves, pipe, and fittings in Return Sludge Pump Sta. valve vault. BRB formed for Process Train walls and deck for north end of Process Train 42. BRB stripped forms in Process Train. BRB formed for pipe encasement in Sludge Storage Basin. BRB set metal headers at overhead doors in Sludge Process Bldg. BRB backfilled north of the Grit Chambers with

DISTRIBUTION

Owner

Project Manager S. Yonker
E. Schneider

Construction Progress Report

Owner Northwest Arkansas Conservation Authority Page 4 of 4
Project Name NACA Regional Wastewater Treatment Plant Project No. 52057
Contract Name NACA Regional Wastewater Treatment Plant Contract No. T-1.
Contractor BRB Contractors, Inc.
Construction Progress Report: Period Feb 14, 2010 to Feb 20, 2010.
Report Number No. 43

granular fill. BRB placed concrete for pipe encasement in Sludge Storage Basin and inverts in Clarifier Splitter and Clarifier 61 effluent boxes. Harness Roofing began installing metal panels on Admin. Bldg. roof. Davis J D Steel tied reinforcing for north deck of Process Train 42. Cornerstone Masonry laid block at Screen Bldg. and began laying face block at Sludge Process Bldg. MSI cleaned up inside Admin. Bldg. Pro Insulation began insulating ductwork in Admin. Bldg. Frank Holzkamper, High Fill water district, on site in afternoon to inspect water lines and potable water plumbing in Admin. Bldg.



Beginning installation of metal roofing sheets

Saturday, Feb 20, 2010

I was not on site this day.

Robert Hayes Feb. 22, 2010
Burns & McDonnell Resident Representative