

Construction Progress Report

Owner Northwest Arkansas Conservation Authority Page 1 of 2
Project Name NACA Regional Wastewater Treatment Plant Project No. 52057
Contract Name NACA Regional Wastewater Treatment Plant Contract No. T-2
Contractor BRB Contractors, Inc.
Construction Progress Report: Period Feb 14, 2010 to Feb 20, 2010
Report Number No. 6

Sunday, Feb 14, 2010

I was not on site this day.

Monday, Feb 15, 2010

BRB breaking and excavating rock in filter building excavation.



Rock excavation at filter bldg.

Tuesday, Feb 16, 2010

BRB breaking and excavating rock in filter building excavation.

Wednesday, Feb 17, 2010

BRB excavated for filter building.



Filter Building excavation



DISTRIBUTION

Owner
Project Manager S. Yonker
E. Schneider

Construction Progress Report

Owner Northwest Arkansas Conservation Authority Page 2 of 2
Project Name NACA Regional Wastewater Treatment Plant Project No. 52057
Contract Name NACA Regional Wastewater Treatment Plant Contract No. T-2
Contractor BRB Contractors, Inc.
Construction Progress Report: Period Feb 14, 2010 to Feb 20, 2010
Report Number No. 6

Thursday, Feb 18, 2010

BRB dressed slopes around filter building excavation and put plastic sheeting on slopes.



Filter Building excavation

Friday, Feb 19, 2010

BRB put plastic sheeting on slopes around filter bldg. excavation and marked locations for air probe holes.

Saturday, Feb 20, 2010

I was not on site this day.