

Construction Progress Report

Owner Northwest Arkansas Conservation Authority Page 1 of 4
Project Name NACA Regional Wastewater Treatment Plant Project No. 52057
Contract Name NACA Regional Wastewater Treatment Plant Contract No. T-1
Contractor BRB Contractors, Inc.
Construction Progress Report: Period Mar 14, 2010 to Mar 20, 2010
Report Number No. 47

Sunday, Mar 14, 2010

I was not on site this day.

Monday, Mar 15, 2010

BRB laid 10" DIP for WAS line from Return Sludge Pump Sta. valve vault including fitting # 39. BRB stripped forms at Screen Bldg. slide gates. BRB formed for walkway on north end of process Train 41 and Process Train walls. BRB worked to dry soils in stockpile. BRB setting weir plates for Clarifier 62. BRB correcting concrete surface defects in Clarifier 62 and Influent Pump Station walls. BRB placed concrete for U V Disinfection channels base. Pro Insulation installed jacketing on water lines in Admin. Bldg. Cornerstone Masonry cleaned exterior block on Sludge Process Bldg. MSI has begun installing insulation between exterior wall and roof deck at Admin. Bldg. Harness Roofing worked on soffits and downspouts at Admin. Bldg. U S Tank erected walls for Water Supply Tank. Royal Overhead Doors installed track for folding curtain in Admin. Bldg. Evans Coatings began taping and mudding gypsum board joints and screws. Evan Coating also had a crew wiping down clarifier equipment. MCC worked on conduits under Control Bldg. # 1.



Water Supply Tank erection

Tuesday, Mar 16, 2010

BRB set weir plates at Clarifier 62. BRB laid 8" PVC pipe for Process Train drain lines. BRB formed for Process Train walls and moved shoring for Process Train decks. BRB installed perimeter nailers at Screen Bldg. roof. BRB stripped forms at Grit Chambers. Evans Coatings taped and mudded gypsum board joints and screws in Admin. Bldg. Harness Roofing worked on downspouts at Admin. Bldg. BRB corrected concrete surface defects in Influent Pump Sta. BRB placed concrete for Process Train wall 83B and walkway at north end of Process Train 41.

DISTRIBUTION

Owner

Project Manager S. Yonker
E. Schneider

Construction Progress Report

Owner Northwest Arkansas Conservation Authority Page 2 of 4
Project Name NACA Regional Wastewater Treatment Plant Project No. 52057
Contract Name NACA Regional Wastewater Treatment Plant Contract No. T-1
Contractor BRB Contractors, Inc.
Construction Progress Report: Period Mar 14, 2010 to Mar 20, 2010
Report Number No. 47

BRB backfilled at Control Bldg. #2 (now up to grade) and for Process Train drain piping. MCC worked on conduits under Control Bldg. # 1. U S Tank erected walls of Water Supply Tank and began assembly of aluminum dome for Water Supply Tank. Cornerstone Masonry cleaned exterior block at Sludge Process Bldg.



Water Supply Tank dome assembly



Clarifier 62 equipment

Wednesday, Mar 17, 2010

BRB installed wood blocking for Screen Bldg. roof. BRB backfilling around Process Train, MH-2, and Sludge Storage Basin. BRB formed for Process Train walls and at Grit Chamber. BRB set shoring for Process Train 41 south deck. BRB set weir plates in Clarifier 62. U S Tank erected walls for Water Supply Tank and assembled aluminum dome for Water Supply Tank. MCC worked on conduits for Control Bldg. # 1. L&M Metals welded precast tees connection plates for Screen Bldg. roof. Harness Roofing cleaned up around Admin. Bldg. Cornerstone Masonry cleaning exterior block at Sludge Process Bldg. MSI installing fire caulking in Admin. Bldg. Pro Insulation insulating exhaust ductwork in Admin. Bldg. Evans Coatings applied joint compound to gypsum board walls in Admin. Bldg. Rowe Sheet Metal installed ductwork at Admin. Bldg.

BRB shipped center column of clarifier 61 equipment back to WesTech for correction of bolt pattern.

John Sampier and several other persons looked at the NACA property south of the treatment plant site and on the east side of Snively Road and discussed the possibility of constructing

Robert Hayes Mar. 22, 2010
Burns & McDonnell Resident Representative

DISTRIBUTION

Owner
Project Manager S. Yonker
E. Schneider

Construction Progress Report

Owner Northwest Arkansas Conservation Authority Page 3 of 4
Project Name NACA Regional Wastewater Treatment Plant Project No. 52057
Contract Name NACA Regional Wastewater Treatment Plant Contract No. T-1
Contractor BRB Contractors, Inc.
Construction Progress Report: Period Mar 14, 2010 to Mar 20, 2010
Report Number No. 47

wetlands project. I met with Mr. Sampier and discussed the Carroll Electric substation driveway and drainage pipe end treatments near main plant entrance.

Thursday, Mar 18, 2010

BRB installed weir plates in Clarifier 62. BRB stripped forms at Grit Chamber and installed wall pipe at south end of Grit Chamber. BRB stripped forms on Process Train walkway. BRB backfilled east side of Process Train and around Splitter structure. BRB placed concrete for Process Train wall #86. Cornerstone Masonry cleaning exterior block on Admin. Bldg. and placed epoxy grout in glazed block in Sludge Process Bldg. truck bay. Pro Insulation insulating pipes and ducts in Admin. Bldg. MSI worked on fire stopping in Admin. Bldg. Evans Coating jointing gypsum board in Admin. Bldg. MCC worked on conduits under Control Bldg. #1 and #2. U S Tank raised aluminum dome to top of Water Supply Tank.



Setting dome on top Supply Water Tank

Steve Yonker on site in late afternoon.

Friday, Mar 19, 2010

BRB formed for south deck of Process Train 41, south chamber of Grit Chambers, and top deck of Influent Pump Sta. BRB stripped wall forms in Process Train. BRB assembled piping, valves, and fittings in Return Sludge Pump Sta. valve vault. BRB finished installing weir and baffle plates in Clarifier 62. BRB correcting surface defects on interior walls of Influent Pump Sta. BRB backfilled on east and north sides of Process Trains, around Splitter structure, and around Water Reuse Pump Sta. MCC worked on conduits for Control Bldg. #1 and #2. U S Tank installed mechanical water level indicator, ladder, handrails, landing, etc. on Water Supply Tank. Pro Insulation installed insulation on ductwork in Admin. Bldg. Evans Coatings jointing

Robert Hayes Mar. 22, 2010
Burns & McDonnell Resident Representative

DISTRIBUTION

Owner

Project Manager S. Yonker
E. Schneider

Construction Progress Report

Owner Northwest Arkansas Conservation Authority Page 4 of 4
Project Name NACA Regional Wastewater Treatment Plant Project No. 52057
Contract Name NACA Regional Wastewater Treatment Plant Contract No. T-1
Contractor BRB Contractors, Inc.
Construction Progress Report: Period Mar 14, 2010 to Mar 20, 2010
Report Number No. 47

gypsum board in Admin. Bldg. MSI worked on fire stops caulking in Admin. Bldg. Davis J D Steel tying reinforcing for Grit Chambers. Port City Mechanical fabricated through roof pipes for Screen Bldg.



Process Trains



Sludge Process Bldg.



Administration Bldg.

Saturday, Mar 20, 2010
I was not on site this day.

Robert Hayes Mar. 22, 2010
Burns & McDonnell Resident Representative