

**Construction Progress Report**

Owner Northwest Arkansas Conservation Authority Page 1 of 2  
Project Name NACA Regional Wastewater Treatment Plant Project No. 52057  
Contract Name NACA Regional Wastewater Treatment Plant Contract No. T-2  
Contractor BRB Contractors, Inc.  
Construction Progress Report: Period Mar 14, 2010 to Mar 20, 2010  
Report Number No. 10

---

Sunday, Mar 14, 2010

I was not on site this day.

Monday, Mar 15, 2010

BRB worked on setting forms for filter structure base slab. Davis J D Steel tied reinforcing for filter bldg. base slab.

Tuesday, Mar 16, 2010

BRB worked on setting forms for filter structure base slab including waterstops.



Filter Bldg base slab

Wednesday, Mar 17, 2010

BRB placed concrete for northwest quadrant of Filter Bldg. base slab not including base slab for pump station area.



Concrete placement of NW quadrant of filter bldg base slab

DISTRIBUTION

Owner

Project Manager S. Yonker  
E. Schneider

**Construction Progress Report**

Owner Northwest Arkansas Conservation Authority Page 2 of 2  
Project Name NACA Regional Wastewater Treatment Plant Project No. 52057  
Contract Name NACA Regional Wastewater Treatment Plant Contract No. T-2.  
Contractor BRB Contractors, Inc..  
Construction Progress Report: Period Mar 14, 2010 to Mar 20, 2010.  
Report Number No. 10

---

Thursday, Mar 18, 2010

BRB stripped forms and Davis J D Steel tied reinforcing for pump area base slab.

Friday, Mar 19 2010

Davis J D Steel tied reinforcing for southwest quadrant of filter bldg base slab.

Saturday, Mar 20, 2010

I was not on site this day.

Robert Hayes Mar. 22, 2010  
Burns & McDonnell Resident Representative