

Construction Progress Report

Owner Northwest Arkansas Conservation Authority Page 1 of 4
Project Name NACA Regional Wastewater Treatment Plant Project No. 52057
Contract Name NACA Regional Wastewater Treatment Plant Contract No. T-1
Contractor BRB Contractors, Inc.
Construction Progress Report: Period Apr 11, 2010 to Apr 17, 2010
Report Number No. 51

Sunday, Apr 11, 2010

I was not on site this day.

Monday, Apr 12, 2010

BRB backfilled around Influent Pump Sta. and Return Sludge Pump Sta. valve vault and moved dirt from drying area on Crossland pipeline area. BRB formed for Control Bldg #1 foundation stem walls, both south decks for Process Trains, and radio tower foundation. BRB laid 24" DIP process line toward Screen Bldg. BRB installed roof curbs on Sludge Process Bldg. Davis J D Steel tied reinforcing for interior floor of Grit Chamber distribution box. Port City Mechanical and Rowe Sheet Metal set RTU-17-1 on pad south of Admin. Bldg. MCC pulled wire in Admin. Bldg., worked on conduits under Control Bldg. #2, and installed ducts, rebar, and concrete for EDB-MV-Type 2 SWGR-15-1B. Arkansas Glass & Mirror installed doors at Sludge Process Bldg. Evans Coatings painted block filler on walls in Screen Bldg.



Current baffles in Clarifier 62



South decks of both Process Trains



Clarifier 62 and Return Sludge Pump Sta.



Screen Bldg.

DISTRIBUTION

Owner

Project Manager S. Yonker
E. Schneider

Construction Progress Report

Owner Northwest Arkansas Conservation Authority Page 2 of 4
Project Name NACA Regional Wastewater Treatment Plant Project No. 52057
Contract Name NACA Regional Wastewater Treatment Plant Contract No. T-1.
Contractor BRB Contractors, Inc.
Construction Progress Report: Period Apr 11, 2010 to Apr 17, 2010.
Report Number No. 51

Tuesday, Apr 13, 2010

BRB formed for south decks of both Process Trains, Influent Pump Sta. monorail supports, and radio tower foundation. BRB leveling and adjusting Clarifier 62 equipment. BRB laid 24" DIP process pipe into Screen Bldg. and 30" DIP process line between Process Trains and Clarifier Splitter box. Davis J D Steel tied reinforcing for Influent Pump Sta. monorail supports and south decks for both Process Trains. Evans Coatings painted block filler on interior walls of Screen Bldg. and mudded gypsum ceiling joints in Admin. Bldg. MCC installed conduits along north side of Screen Bldg., worked on conduits for Control Bldg. #2, excavated and installed conduit and reinforcing for electrical ductbank EDB-MV-Type 2 SWGR-15-1C, and installed lights in Admin. Bldg. Franklin Roofing began installation of membrane roof on Sludge Process Bldg. MSI began installation of trusses for Sludge Process Bldg. canopy. Cornerstone Masonry sealed exterior block at Sludge Process Bldg. Arkansas Glass & Mirror installed doors and windows in Sludge Process Bldg.



Sludge Process Bldg. exterior block half sealed

Wednesday, Apr 14, 2010

BRB stripped forms at Control Bldg. #1 and formed for south deck of Process Train 42 and the slab around the trench drain east of the Sludge Storage Basin. BRB backfilled around Water Reuse Pump Sta. BRB laid 30" DIP process line between Process Trains and Clarifier Splitter box. BRB placed concrete for Influent Pump Sta. monorail support columns, center walls of U V Disinfectant channels, and the radio tower foundation. BRB worked on setting screenings conveyor and screenings washer/compactor in Screen Bldg. MCC installed ducts, reinforcing, and concrete for EDB-MV-Type 2 SWGR-15-1C, worked on conduits under Control Bldg. #2, and installed conduit and grounding in radio tower foundation. Franklin Roofing installed built

Robert Hayes Apr. 19, 2010
Burns & McDonnell Resident Representative

DISTRIBUTION

Owner

Project Manager S. Yonker
E. Schneider

Construction Progress Report

Owner Northwest Arkansas Conservation Authority Page 3 of 4
 Project Name NACA Regional Wastewater Treatment Plant Project No. 52057
 Contract Name NACA Regional Wastewater Treatment Plant Contract No. T-1
 Contractor BRB Contractors, Inc.
 Construction Progress Report: Period Apr 11, 2010 to Apr 17, 2010
 Report Number No. 51

up roof on Sludge Process Bldg. MSI installed trusses for Sludge Process Bldg. canopy. Arkansas Glass & Mirror installed doors at Sludge Process Bldg. Davis J D Steel tied reinforcing for south deck of Process Train 41. Evans Coatings mudded and sanded gypsum board ceilings in Admin. Bldg.

Thursday, Apr 15, 2010

BRB stripped forms at radio tower foundation and formed at Grit Chambers and for stair landings at Clarifiers 61 & 62. BRB leveled Clarifier 61 equipment. BRB laid 36" DIP process line between Process Trains and Splitter box. BRB backfilled at Water Reuse Pump Station and Influent Pump Station area. BRB placed concrete for slab around trench drain on east side of Sludge Storage Slab. MCC placed reinforcing, ducts, and concrete for electrical duct bank EDB-MV-Type 2 SWGR-15-1C, installed lights in Admin. Bldg., installed 1.5" conduit for power circuit to MAU-02-1, and worked on conduits under Control Bldg. #2. MSI installed ceiling tile in Admin. Bldg. Evans Coatings cleaned floor in Admin. Bldg. and painted block filler on walls at Screen Bldg. Franklin Roofing worked on Sludge Process Bldg. roof. Davis J D Steel tied reinforcing for south decks of Process Trains, slab around trench drain at east end of Sludge Storage Slab, Influent Pump Station monorail cantilever beams, and stair landings at Clarifiers 61 & 62.



Administration Bldg.



Sludge Process Bldg.

Friday, Apr 16, 2010

BRB worked on grading around the clarifiers, RSPS, Process Train, and IPS. BRB worked on the grit chamber interior wall forms and poured concrete for the same. BRB worked on stripping forms at the UV channel interior walls. Concrete was placed for stair landings at

Robert Hayes Apr. 19, 2010
Burns & McDonnell Resident Representative

DISTRIBUTION

Owner

Project Manager S. Yonker
E. Schneider

Construction Progress Report

Owner Northwest Arkansas Conservation Authority Page 4 of 4
Project Name NACA Regional Wastewater Treatment Plant Project No. 52057
Contract Name NACA Regional Wastewater Treatment Plant Contract No. T-1.
Contractor BRB Contractors, Inc.
Construction Progress Report: Period Apr 11, 2010 to Apr 17, 2010.
Report Number No. 51

Clarifier 061 and 062 and also for UV upper landing. BRB worked at the clarifier splitter and IPS valve vault tightening bolts for piping connections and also grouted around piping at clarifier splitter. BRB formed at the IPS hoist columns and stripped the temporary handrail around the IPS deck. Evans Coatings worked on paint for the Screen Building and Sludge Process Bldg. electrical room. Some sheet rock mudding and sanding for gypsum board in the Administration building. MSI worked on trusses for the SPB canopy. JD Steel worked at the Process Train platform re-steel, south end. Multi-Craft electricians worked on conduit at the Control Building No.1 and No. 2 and worked on backfilling the EDB-MV duct bank on west side of process train. The electricians also worked on the lighting fixtures in the Admin building. Franklin & Son worked on the Sludge Process Building roof.

Saturday, Apr 17, 2010

I was not on site this day.

Robert Hayes Apr. 19, 2010
Burns & McDonnell Resident Representative