

Construction Progress Report

Owner Northwest Arkansas Conservation Authority Page 1 of 1
Project Name NACA Regional Wastewater Treatment Plant Project No. 52057
Contract Name NACA Regional Wastewater Treatment Plant Contract No. T-2.
Contractor BRB Contractors, Inc.
Construction Progress Report: Period Apr 18, 2010 to Apr 24, 2010.
Report Number No. 15

Sunday, Apr 18, 2010

I was not on site this day.

Monday, Apr 19, 2010

BRB received forms for filter bldg. walls this day. BRB installed waterstop for filter bldg. NW walls. Davis J D Steel tied reinforcing for filter bldg. walls.

Tuesday, Apr 20, 2010

BRB began setting wall forms in northwest corner of filter building.



Erecting forms for filter bldg. walls

Wednesday, Apr 21, 2010

BRB set wall forms for northwest corner of filter building.

Thursday, Apr 22, 2010

BRB set wall forms for northwest corner of filter building. Davis J D Steel tied reinforcing for filter bldg. exterior walls on west side.

Friday, Apr 23, 2010

BRB set wall forms for northwest corner of filter building.

Saturday, Apr 24, 2010

I was not on site this day.