

**Construction Progress Report**

Owner Northwest Arkansas Conservation Authority Page 1 of 3  
Project Name NACA Regional Wastewater Treatment Plant Project No. 52057  
Contract Name NACA Regional Wastewater Treatment Plant Contract No. T-1  
Contractor BRB Contractors, Inc.  
Construction Progress Report: Period Apr 25 2010 to May 1, 2010  
Report Number No. 53

---

Sunday, Apr 25, 2010

I was not on site this day.

Monday, Apr 26, 2010

BRB placed concrete for equipment pad for Grit Classifier and drop inlet for MH-1. BRB installed handrails on Clarifier splitter structure. BRB laid 8" DIP FW and 6" PVC NPW piping along east side of Sludge Process Bldg. MCC placed ducts, reinforcing, and concrete for electrical ductbank MV-SE-1 EDB-MV Type 2 at Control Bldg. #1. MCC pulled CAT6 cables in Admin. Bldg. MCC installed conduits in Sludge Process Bldg. pipe chase. MCC installed mounting channels for switchgear in Control Bldg. #1. Wood Systems installed counters and cabinets in control room, break room, and men's & women's restrooms in Admin. Bldg. National Home Centers installed lockers in men's & women's locker rooms in Admin. Bldg. MSI installed gypsum board walls above masonry walls in Sludge Process Bldg. Clarke Video took monthly progress photos. Abbey Carpets installed floor and wall ceramic tiles in men's & women's restrooms in Admin. Bldg. Evans Coatings painted block filler in Sludge Process Bldg.



Control Room counters



Receptionist counter

Tuesday, Apr 27, 2010

BRB placed concrete for Control Bldg. #1 floor slab. BRB stripped Influent Pump Sta. monorail cantilever arms. BRB laid 8" DIP FW, 6" PVC NPW lines northward past MH-1 and 4" PVC SEW from Admin. Bldg. to MH-1. BRB removed temporary 16" DIP pipe across main entrance road and replaced with base rock. BRB set screed on clarifier skimmers to screed clarifier floors. BRB formed for and grouted equipment pads in Screen Bldg. MCC backfilled EDB-MV-SE-1-Type 2 and excavated for EDB-16-04A&B. MCC also excavated and installed conduits across

Robert Hayes May 3, 2010  
Burns & McDonnell Resident Representative

DISTRIBUTION

Owner

Project Manager S. Yonker  
E. Schneider

**Construction Progress Report**

Owner Northwest Arkansas Conservation Authority Page 2 of 3  
Project Name NACA Regional Wastewater Treatment Plant Project No. 52057  
Contract Name NACA Regional Wastewater Treatment Plant Contract No. T-1  
Contractor BRB Contractors, Inc.  
Construction Progress Report: Period Apr 25 2010 to May 1, 2010  
Report Number No. 53

---

main entrance road for street light and gate pedestal. MCC installed electrical outlets in Admin. Bldg. Evans Coatings painted block filler in Sludge Process Bldg. National Home Center installed lockers in Admin. Bldg. shower areas. Abbey Carpet installed ceramic tiles for Admin. Bldg. restroom floors and walls. MSI installed ceiling tiles in Admin. Bldg. Port City Mechanical affixed piping labels in Admin. Bldg.



Placing concrete for Control Bldg. #1 floor.

Wednesday, Apr 28, 2010

BRB laid 6" PVC NPW and 8" DIP FW east of Admin. Bldg. BRB placed concrete for triangular walls on top divider walls at north decks of Process Trains 41 & 42. BRB also placed concrete for electrical equipment pads in Control Bldg. #1. BRB placed grout fill for distribution box and circular chambers of Grit Chambers. BRB removed shoring under south decks of Process Trains 41 & 42. BRB began excavating for Control Bldg. #2. MCC worked on electrical ductbanks EDB-16-04A & EDB-16-04B and placed concrete for a portion just north of Control Bldg. #2. MCC installed conduits in pipe chase of Sludge Process Bldg. and installed electrical switches in Admin. Bldg. MCC backfilled conduit trench across main entrance road. MCC set PLC panel in Screen Bldg. MSI trimmed out sheetrock over masonry walls of Sludge Process Bldg. control room. Evans Coatings painted block filler and epoxy on walls of Sludge Process Bldg. Abbey Carpet laid ceramic tile on floors and walls of Admin. Bldg. restrooms.

Thursday, Apr 29, 2010

BRB installed handrail on Clarifier Splitter Box. BRB excavated for and began forming footings for Control Bldg. #2. BRB began installing beams in Sludge Process Bldg. truck bay for raised platform and horizontal conveyor. BRB formed for mechanical equipment pads in Admin. Bldg. mechanical room. BRB laid NPW line into Screen Bldg. MCC continued installing EDB-16-

Robert Hayes May 3, 2010  
Burns & McDonnell Resident Representative

DISTRIBUTION

Owner

Project Manager S. Yonker  
E. Schneider

**Construction Progress Report**

Owner Northwest Arkansas Conservation Authority Page 3 of 3  
Project Name NACA Regional Wastewater Treatment Plant Project No. 52057  
Contract Name NACA Regional Wastewater Treatment Plant Contract No. T-1.  
Contractor BRB Contractors, Inc.  
Construction Progress Report: Period Apr 25 2010 to May 1, 2010.  
Report Number No. 53

---

04A&B. MCC relocating conduits that are in conflict with Control Bldg. #2 footings. MCC installed can lights and exit lights in Admin. Bldg. MCC worked on PLC panel in Screen Bldg. Port City Mechanical set CU 17-1 and CU 17-2 on pad at Admin. Bldg. Evans Coating painted block filler and finish coat on walls in Sludge Process Bldg. Abbey Carpets laid ceramic tile for floor and shower walls in Admin. Bldg. NOTE: Carroll Electric contractor began erecting steel power structures this day.



Carroll Electric Substation steel erection

Friday, Apr 30, 2010

BRB removed shoring in Process Trains, formed for Control Bldg. #2 footings, and placed concrete for equipment pad in Admin. Bldg. mechanical room. BRB assembled piping between Return Sludge Pump Sta. and valve vault and laid 2" PVC water lines on west side of Sludge Process Bldg. MCC backfilled electrical duct bank EDB-16-2A&B, installed wireway under Admin. Bldg. control room counter top, and mounted control panels in Screen Bldg. Wood Systems modified control room counters to allow for wireway. O J Constr. formed for curb and gutter on south side of main entrance road. Cornerstone Masonry staged material at Control Bldg. #1 area. Evans Coatings painted walls of Sludge Process Bldg. electric room. NOTE: Crossland pumping water from MH-B.

Saturday, May 1, 2010

I was not on site this day.

Robert Hayes May 3, 2010  
Burns & McDonnell Resident Representative