

Construction Progress Report

Owner Northwest Arkansas Conservation Authority Page 1 of 1
Project Name NACA Regional Wastewater Treatment Plant Project No. 52057
Contract Name NACA Regional Wastewater Treatment Plant Contract No. T-2.
Contractor BRB Contractors, Inc.
Construction Progress Report: Period Apr 25, 2010 to May 1, 2010.
Report Number No. 16

Sunday, Apr 25, 2010

I was not on site this day.

Monday, Apr 26, 2010

BRB set wall forms for NW corner of filter bldg. Davis J W Steel pre-tied reinforcing for filter building walls.

Tuesday, Apr 27, 2010

BRB set wall forms for NW corner of filter bldg. Davis J W Steel pre-tied reinforcing for filter building walls. Lightning Electric installed conduits in forms for NW corner of filter bldg.

Wednesday, Apr 28, 2010

BRB placed concrete for NW corner walls of filter bldg.

Thursday, Apr 29, 2010

BRB stripped forms for NW corner walls of filter bldg.

Friday, Apr 30, 2010

BRB stripped forms for NW corner walls of filter bldg.



Saturday, May 1, 2010

I was not on site this day.