

Construction Progress Report

Owner Northwest Arkansas Conservation Authority Page 1 of 1
Project Name NACA Regional Wastewater Treatment Plant Project No. 52057
Contract Name NACA Regional Wastewater Treatment Plant Contract No. T-2.
Contractor BRB Contractors, Inc.
Construction Progress Report: Period May 2, 2010 to May 8, 2010.
Report Number No. 17

Sunday, May 2, 2010

I was not on site this day.

Monday, May 3, 2010

BRB stripped forms on NW corner walls of filter bldg. Davis J D Steel unloaded reinforcing for filter bldg. walls.

Tuesday, May 4, 2010

BRB formed for SW corner of filter bldg. Davis J D Steel tied reinforcing for SW corner of filter bldg.



Filter Bldg. looking NW

Wednesday, May 5, 2010

BRB and Davis J D Steel setting blockouts and forms for SW corner of filter bldg.

Thursday, May 6, 2010

BRB formed for SW corner walls and pumping area walls of filter bldg. BRB placed concrete for SW corner walls of filter bldg. Lightning Electric install conduits to be poured in SW corner walls of filter bldg.

Friday, May 7, 2010

BRB stripped forms on walls for SW corner of filter bldg. Davis J D Steel tied reinforcing for pumping area walls of filter bldg.

Saturday, May 8, 2010

I was not on site this day.