



DISTRIBUTION

Owner
Project Manager S. Yonker
E. Schneider

Construction Progress Report

Owner Northwest Arkansas Conservation Authority Page 1 of 2
Project Name NACA Regional Wastewater Treatment Plant Project No. 52057
Contract Name NACA Regional Wastewater Treatment Plant Contract No. T-1.
Contractor BRB Contractors, Inc.
Construction Progress Report: Period May 9, 2010 to May 15, 2010.
Report Number No. 55

Sunday, May 9, 2010

I was not on site this day.

Monday, May 10, 2010

BRB laid 2" water line to Control Building #2. BRB formed Control Bldg. #2 foundation stem walls. BRB installed supports for conveyor in Sludge Process Bldg. truck bay. BRB removed shoring materials from Process Trains. MCC pulled strings and wire in Sludge Process Bldg. Rowe Sheet Metal installed louvers in Sludge Process Bldg.

NOTE: Arkansas Highway Transportation Department and Mr. Sampier dug soil test pits to investigate soil types for use in wetlands project. NOTE: Hutton, subcontractor for Carroll Electric, set power termination pole for MCC to construct duct bank to.

Tuesday, May 11, 2010

BRB laid 2" PVC NPW line to interface with T-2 contract and yard hydrant northwest of Clarifier 62. BRB installed slide gates at Clarifier Splitter. BRB pushed the top of waste pile to lower to acceptable elevation. BRB installed supports for conveyor in Sludge Process Bldg. truck bay. BRB formed Control Bldg. #2 foundation stem walls. BRB formed for top beam in Grit Chamber. Franklin Roofing installed metal caps on Screen Bldg. parapet walls. Air Works working on wiring for Admin. Bldg. RTU controls. Cornerstone Masonry laid block for Control Bldg. #1. MCC pulled strings and wire in Sludge Process Bldg. Rowe Sheet Metal installed louvers in Sludge Process Bldg.

Wednesday, May 12, 2010

BRB formed for top beam in Grit Chamber. BRB pushed the top of waste pile to lower to acceptable elevation. BRB excavated for crane pad on west side of Process Train. BRB moved screw conveyor into Sludge Process Bldg. BRB formed and placed concrete for Control Bldg. #2 foundation stem walls. BRB installed piping in Return Sludge Pump Sta. and to valve vault. BRB excavated for scum valve manhole. Evans Coatings painted metal lintels for overhead doors in Sludge Process Bldg. MCC excavated for duct banks and placed concrete, rebar, and duct for a portion of EDB-MV-Type 1 SWGR-15-2C. Rowe Sheet Metal installed exhaust fans in Admin. Bldg. Franklin Roofing installed parapet caps on Screen and Sludge Process Bldgs. Cornerstone Masonry laid block for Control Bldg. #1.

Robert Hayes May 17, 2010
Burns & McDonnell Resident Representative

DISTRIBUTION

Owner

Project Manager S. Yonker
E. Schneider

Construction Progress Report

Owner Northwest Arkansas Conservation Authority Page 2 of 2
Project Name NACA Regional Wastewater Treatment Plant Project No. 52057
Contract Name NACA Regional Wastewater Treatment Plant Contract No. T-1
Contractor BRB Contractors, Inc.
Construction Progress Report: Period May 9, 2010 to May 15, 2010
Report Number No. 55



Conveyor in Sludge Process Bldg. truck bay

Thursday, May 13, 2010

Reduced crew due to rain. BRB and L&M worked on piping supports in Sludge Process Bldg. BRB formed for footing for interior wall of Control Bldg. #2. BRB installed slide gates on conveyor in Sludge Process Bldg. truck bay. BRB placed concrete for footing for interior wall of Control Bldg. #2 and for top of Effluent Meter Vault. Port City Mechanical hanging electric unit heaters in Sludge Process Bldg. Rowe Sheet Metal assembling aluminum ductwork in Screen Bldg. and installed exhaust fan in Admin. Bldg. lab area. Cornerstone Masonry laid exterior face block for Control Bldg. #1. Monthly progress meeting was held on site.

Friday, May 14, 2010

BRB not working this day because of rain. MCC electricians working on wire pulling in Screen Bldg., extending conduits to cable tray in Admin. Bldg., and searching for missing conduits in Sludge Process Bldg. Rowe Sheet Metal installing aluminum ductwork in Screen Bldg.

Saturday, May 15, 2010

I was not on site this day.

Robert Hayes May 17, 2010
Burns & McDonnell Resident Representative