

## Construction Progress Report

Owner Northwest Arkansas Conservation Authority Page 1 of 1  
Project Name NACA Regional Wastewater Treatment Plant Project No. 52057  
Contract Name NACA Regional Wastewater Treatment Plant Contract No. T-2  
Contractor BRB Contractors, Inc.  
Construction Progress Report: Period May 9, 2010 to May 15, 2010  
Report Number No. 18

---

### Sunday, May 9, 2010

I was not on site this day.

### Monday, May 10, 2010

BRB set forms for walls of pump area of filter bldg. Davis J D steel tied reinforcing for pump area walls. Lightning Electric installed conduits in forms for filter bldg. walls.

### Tuesday, May 11, 2010

BRB set forms and placed concrete for filter bldg. pump area.

### Wednesday, May 12, 2010

BRB began laying out forms for northeast corner of filter building.



Filter building looking Northwest

### Thursday, May 13, 2010

BRB stripped forms from pump area of filter bldg.

### Friday, May 14, 2010

No work due to rain.

### Saturday, May 15, 2010

I was not on site this day.