

Construction Progress Report

Owner Northwest Arkansas Conservation Authority Page 1 of 1
Project Name NACA Regional Wastewater Treatment Plant Project No. 52057
Contract Name NACA Regional Wastewater Treatment Plant Contract No. T-2
Contractor BRB Contractors, Inc.
Construction Progress Report: Period May 16, 2010 to May 22, 2010
Report Number No. 19

Sunday, May 16, 2010

I was not on site this day.

Monday, May 17, 2010

Davis J D Steel tied reinforcing for filter bldg. NE corner wall.

Tuesday, May 18, 2010

Davis J D Steel tied reinforcing for filter bldg. NE corner wall. BRB set forms for NE corner wall.



Filter bldg. looking NW

Wednesday, May 19, 2010

BRB set forms for NE corner wall. Davis J D Steel tied reinforcing for filter bldg. NE corner wall.

Thursday, May 20, 2010

BRB set forms for NE corner wall. Davis J D Steel tied reinforcing for filter bldg. NE corner wall.

Friday, May 21, 2010

Davis J D Steel tied reinforcing for filter bldg. SE corner walls. BRB set forms and blockouts for filter bldg. walls.

Saturday, May 22, 2010

I was not on site this day.