

Construction Progress Report

Owner Northwest Arkansas Conservation Authority Page 1 of 4
Project Name NACA Regional Wastewater Treatment Plant Project No. 52057
Contract Name NACA Regional Wastewater Treatment Plant Contract No. T-1
Contractor BRB Contractors, Inc.
Construction Progress Report: Period May 30, 2010 to June 5, 2010
Report Number No. 58

Sunday, May 30, 2010

I was not on site this day.

Monday, May 31, 2010

Memorial Day Holiday – no work

Tuesday, June 1, 2010

BRB erected sludge piping in Sludge Process Bldg., rubbed and finished walls of structures on site, formed for transformer T-14 pad, formed sidewalk/stoop on north side of Sludge Process Bldg., formed approach slab for Screen Bldg., placed rip rap at Outfall Structure at Osage Creek, and cleaned out Grit Chambers. BRB placed concrete for NW overhead door approach slab at Sludge Process Bldg. and for transformer T-16 pad. Cornerstone Masonry laid block at Control Bldg. #2. Davis J D Steel tied reinforcing for northwest overhead door approach at Sludge Process Bldg., transformer T-14 pad, and transformer T-16 pad. MCC worked on electrical ductbank to Screen Bldg., surface conduits on south deck of Process Trains, conduits along east side of Control Bldg. #1 Rowe Sheet Metal worked on ductwork in Screen Bldg. Protective Flooring placed resin for resinous floor in lab at Admin. Bldg. Clark's Video took progress photos. BRB pumped water out of Influent Pump Station.



Resinous floor in Admin. Bldg. lab



Installing sludge piping in Sludge Process Bldg.

Wednesday, June 2, 2010

BRB rubbing and finishing exposed wall surfaces of concrete structures, assembled valves and pipe fittings for Scum valve vault, assembled sludge piping in Sludge Process Bldg., and set pipe supports in Influent Pump Sta. BRB graded north of Outfall structure in preparation for grass

DISTRIBUTION

Owner
Project Manager S. Yonker
E. Schneider

Construction Progress Report

Owner Northwest Arkansas Conservation Authority Page 2 of 4
Project Name NACA Regional Wastewater Treatment Plant Project No. 52057
Contract Name NACA Regional Wastewater Treatment Plant Contract No. T-1
Contractor BRB Contractors, Inc.
Construction Progress Report: Period May 30, 2010 to June 5, 2010
Report Number No. 58

seeding. BRB placed concrete for sidewalk/stoop on north side of Sludge Process Bldg. Cornerstone Masonry laid block for Control Bldg. #2. Davis J D Steel tied reinforcing for sidewalk/stoop on north side of Sludge Process Bldg. and approach slab for Screen Bldg. MCC placed concrete for duct banks to Screen Bldg. and east of Control Bldg. #1 and set radio tower west of Sludge Process Bldg. Love Fabricators welded bracing for Control Bldg. #1 roof trusses and attaching fascia. Evans Coatings painted walls in Sludge Process Bldg. restroom/locker room. Rowe Sheet Metal installed fiberglass ductwork in Screen Bldg. Diamond Excavation staked down jute mat on seed drainage ditch on east side of project site.

John Sampier on site this AM to video tape status of construction.



Setting radio tower west of Sludge Process Bldg.

Thursday, June 3, 2010

BRB cleaned in Admin. Bldg., Return Sludge Pump Station valve vault, and Influent Pump Station valve vault. BRB stripped forms and saw cut joints in concrete stoop on north side of Sludge Process Bldg. and installed removable bollards in Sludge Process Bldg. MCC installed surface conduits in Sludge Process Bldg. BRB placed concrete for approach slab at Screen Bldg. Rowe Sheet Metal hanging fiberglass ductwork in Screen Bldg. Port City Mechanical drilling for anchors to hang electric unit heaters in Screen Bldg. Cornerstone Masonry laid block for Control Bldg. #2.

Robert Hayes June 7, 2010
Burns & McDonnell Resident Representative

DISTRIBUTION

Owner
Project Manager S. Yonker
E. Schneider

Construction Progress Report

Owner Northwest Arkansas Conservation Authority Page 3 of 4
Project Name NACA Regional Wastewater Treatment Plant Project No. 52057
Contract Name NACA Regional Wastewater Treatment Plant Contract No. T-1
Contractor BRB Contractors, Inc.
Construction Progress Report: Period May 30, 2010 to June 5, 2010
Report Number No. 58

Carroll Electric contractor Hutton set power poles near south entrance for power feed into wastewater plant.



Power poles for power feed into plant

Friday, June 4, 2010

BRB laid 6" PVC NPW line toward Water Reuse Pump Sta. BRB installed kickplates and handrails in Sludge Process Bldg. BRB began excavating for south crane pad. BRB placed concrete for Screen Bldg. stoop and Oxygen Injection manhole base. Cornerstone Masonry laid interior block and face block for Control Bldg. #2. MCC installed grounding rods and cable around radio tower and transformer T-14 pad, ran surface conduits in Sludge Process Bldg., laid and backfilled 5 ea. conduits on north side of Process Train and placed concrete for ductbank on south side of Screen Bldg. Davis J D Steel tied reinforcing for stoop at Screen Bldg. Rowe Sheet Metal laid up fiberglass duct joints in Screen Bldg. Love Fabricators welded truss bracing and fascia at Control Bldg. #1. Diamond Excavation staked down jute erosion control in drainage ditch on east side of plant site.

Robert Hayes June 7, 2010
Burns & McDonnell Resident Representative

DISTRIBUTION

Owner
Project Manager S. Yonker
E. Schneider

Construction Progress Report

Owner Northwest Arkansas Conservation Authority Page 4 of 4
Project Name NACA Regional Wastewater Treatment Plant Project No. 52057
Contract Name NACA Regional Wastewater Treatment Plant Contract No. T-1.
Contractor BRB Contractors, Inc.
Construction Progress Report: Period May 30, 2010 to June 5, 2010.
Report Number No. 58



Oxygen Injection manhole

Saturday, June 5, 2010
I was not on site this day.

Robert Hayes June 7, 2010
Burns & McDonnell Resident Representative