

Construction Progress Report

Owner Northwest Arkansas Conservation Authority Page 1 of 3
Project Name NACA Regional Wastewater Treatment Plant Project No. 52057
Contract Name NACA Regional Wastewater Treatment Plant Contract No. T-1
Contractor BRB Contractors, Inc.
Construction Progress Report: Period June 6, 2010 to June 12, 2010
Report Number No. 59

Sunday, June 6, 2010

I was not on site this day.

Monday, June 7, 2010

BRB excavated for Generator pad south of Control Bldg. #1. BRB installed sludge piping in Sludge Process Bldg. Love Fabricators welded bracing and fascia for trusses on Control Bldg. #1 roof. Cornerstone Masonry laid exterior block for Control Bldg. #2. MCC excavated for power and control conduits to Sludge Storage Blowers, installed surface conduits on south deck of Process Trains, ran surface conduits in Sludge Process Bldg., and backfilled grounding grid around radio tower and transformer T-14. Ford Hall began installing brush cleaning system on launders in both Clarifier 61 & 62. Evans Coatings painted window sills in Sludge Process Bldg. control room.

Tuesday, June 8, 2010

BRB formed for stair pad at Sludge Storage Basin and excavated & spread base rock for south crane pad. BRB set pump bases in Influent Pump Station. BRB laid 2" PVC NPW line under the south crane pad. BRB repaired silt fence near Osage Creek. BRB worked on pipe openings in Sludge Feed Pump Sta. manholes in order to fit sludge piping. BRB erected flagpole at Admin. Bldg. Cornerstone Masonry laid exterior block for Control Bldg. #2. MCC backfilled conduits at Sludge Storage Blower pad, between Control Bldg. #1 & U V Disinfection channels, and at Grit Chambers. MCC ran surface conduits and pulled wire in Sludge Process Bldg. Port City Mechanical hung electric heaters in Screen Bldg. Evans Coatings painted sludge piping in Sludge Process Bldg. Ford Hall installed clarifier launder cleaning system on Clarifier 62. Love Fabricators welded bracing, fascia, and hip angles for Control Bldg. #2 roof trusses and began installing metal roof deck.



Control Bldg. #1

DISTRIBUTION

Owner

Project Manager S. Yonker
E. Schneider

Construction Progress Report

Owner Northwest Arkansas Conservation Authority Page 2 of 3
Project Name NACA Regional Wastewater Treatment Plant Project No. 52057
Contract Name NACA Regional Wastewater Treatment Plant Contract No. T-1
Contractor BRB Contractors, Inc.
Construction Progress Report: Period June 6, 2010 to June 12, 2010
Report Number No. 59

Wednesday, June 9, 2010

BRB assembled piping in Sludge Feed Pump Sta., assembled piping pieces in oxygen injection manhole, spread topsoil around Admin. Bldg., finished concrete surfaces of Return Sludge Pump Sta. monorail supports, and formed & spread rock base for south crane pad. BRB hydrostatic tested 2" PVC NPW line under south crane pad. Cornerstone Masonry laid exterior block for Control Bldg. #2. Love Fabricators installed metal deck on Control Bldg. #1. Ford Hall installed launder cleaning system for clarifier 61. Evans Coating painted sludge piping in Sludge Process Bldg. MCC excavated for conduits to Emergency Generator and electrical duct bank SWGR-15-1B between HH-MV-1 and transformer T-15. MCC ran surface conduits in Sludge Process Bldg. and pulled strings in conduit from radio tower to Sludge Process Bldg. PLC panel. Port City Mechanical mounted vent piping Screen Bldg. Rowe Sheet Metal worked ducts in Screen Bldg. sampler room. Fire pump and enclosure were delivered to site this day.



Fire Pump Enclosure being unloaded

Thursday, June 10, 2010

BRB assembled piping in O₂ injection manhole and Sludge Feed Pump Sta., set pump discharge piping in Influent Pump Sta., spread and compacted base rock for south crane pad and formed for south crane pad. MCC worked on electric duct bank SWGR-15-1B and EDB-15-10 and ran surface conduits in Sludge Process Bldg. Love Fabricators installed metal deck on Control Bldg. #1 roof. Cornerstone Masonry cleaning block and floors for Control Bldg. #2. Port City Mechanical ran 1" PVC NPW lines in Screen Bldg. Rowe Sheet Metal worked on ducts for Sludge Process Bldg. Monthly progress meeting held on site.

Robert Hayes June 14, 2010
Burns & McDonnell Resident Representative

DISTRIBUTION

Owner

Project Manager S. Yonker
E. Schneider

Construction Progress Report

Owner Northwest Arkansas Conservation Authority Page 3 of 3
Project Name NACA Regional Wastewater Treatment Plant Project No. 52057
Contract Name NACA Regional Wastewater Treatment Plant Contract No. T-1
Contractor BRB Contractors, Inc.
Construction Progress Report: Period June 6, 2010 to June 12, 2010
Report Number No. 59

Carroll Electric/Hutton strung power lines to terminal pole in wastewater treatment plant and move temporary construction power lines to new poles.



Stringing power lines into treatment plant



Control Bldg. #2

Friday, June 11, 2010

BRB grouted in pipe penetrations for Sludge Feed Pump Sta. & Water Reuse Pump Sta., spread topsoil between Admin. Bldg. & Screen Bldg., formed equipment pads for pumps CP-011-1 and CP-011-2 in Influent Pump Sta., and graded & formed for Sludge Blower pad. MCC backfilled ductbanks and pulled wire for heaters in Sludge Process Bldg. Love Fabricators finished screwing down metal deck on Control Bldg. #1. Port City Mechanical hydrotested 1" PVC NPW line in Screen Bldg. and pressure tested refrigerant lines in Sludge Process Bldg. Davis J D Steel tied reinforcing for NE ¼ of south crane pad. Rowe Sheet Metal fabricated aluminum ducts in Sludge Process Bldg. Alum tanks were returned to the plant site this day and BRB set the tanks on the pads in Control Bldg. #2.

Saturday, June 12, 2010

I was not on site this day.

Robert Hayes June 14, 2010
Burns & McDonnell Resident Representative