

Construction Progress Report

Owner Northwest Arkansas Conservation Authority Page 1 of 1
Project Name NACA Regional Wastewater Treatment Plant Project No. 52057
Contract Name NACA Regional Wastewater Treatment Plant Contract No. T-2
Contractor BRB Contractors, Inc.
Construction Progress Report: Period June 6, 2010 to June 12, 2010
Report Number No. 22

Sunday, June 6, 2010

I was not on site this day.

Monday, June 7, 2010

Davis J D Steel tied reinforcing for filter bldg. walls. BRB crew left early in AM due to rain.

Tuesday, June 8 2010

BRB set forms for walls #8 & #9. Davis J D Steel tied reinforcing for filter bldg. walls.

Wednesday, June 9, 2010

BRB set forms for walls #8 & #9 and backfilled on west and north sides of filter bldg. Davis J D Steel tied reinforcing for filter bldg. walls.

Thursday, June 10, 2010

BRB formed for walls #8 & #9 and backfilled on west and north sides of filter bldg.



Filter building looking Northeast

Friday, June 11, 2010

BRB formed for Filter Bldg. walls #8 & #9. Davis J D Steel tied reinforcing for Filter Bldg. walls #8 & #9.

Saturday, June 12, 2010

I was not on site this day.