



DISTRIBUTION

Owner
Project Manager S. Yonker
E. Schneider

Construction Progress Report

Owner Northwest Arkansas Conservation Authority Page 1 of 1
Project Name NACA Regional Wastewater Treatment Plant Project No. 52057
Contract Name NACA Regional Wastewater Treatment Plant Contract No. T-2.
Contractor BRB Contractors, Inc.
Construction Progress Report: Period June 27, 2010 to July 3, 2010.
Report Number No. 25

Sunday, June 27, 2010

I was not on site this day.

Monday, June 28, 2010

JD Steel worked at the filter structure installing re-steel for the interior effluent channel wall, SE end. BRB worked on setting and stripping forms.

Tuesday, June 29, 2010

BRB laid 30" DIP process line from Clarifier 62 to Filter Bldg. pump station. BRB placed concrete for Filter Bldg. interior walls #6 & #11.

Wednesday, June 30, 2010

BRB formed pipe penetrations into filter bldg. pump sta. in preparation for grouting the pipes in place. BRB laid 30" process line into filter bldg. pump sta. and 6" overflow from water storage tank. BRB stripped walls forms in filter bldg.

Thursday, July 1, 2010

BRB backfilled the east side of Filter Bldg. and stripped and set interior wall forms. Davis J D Steel tied reinforcing for Filter Bldg. walls. BRB hydrostatic tested effluent and by-pass piping for Filter Bldg.

Friday, July 2, 2010

BRB stripped and set forms for Filter Bldg. interior walls. Davis J D Steel tied reinforcing for Filter Bldg. interior walls.

Saturday, July 3, 2010

I was not on site this day.

Robert Hayes July 6, 2010
Burns & McDonnell Resident Representative