

Construction Progress Report

Owner Northwest Arkansas Conservation Authority Page 1 of 1
Project Name NACA Regional Wastewater Treatment Plant Project No. 52057
Contract Name NACA Regional Wastewater Treatment Plant Contract No. T-2
Contractor BRB Contractors, Inc.
Construction Progress Report: Period July 4, 2010 to July 10, 2010
Report Number No. 26

Sunday, July 4, 2010

I was not on site this day.

Monday, July 5, 2010

Holiday – No work

Tuesday, July 6, 2010

BRB worked on trenching and installing pipe for the concentrator 8" DIP. BRB also worked on removing and setting forms for the filter structure walls. Davis JD steel worked on steel reinforcement for the filter walls.

Wednesday, July 7, 2010

BRB set forms for filter bldg. interior walls and laid 8" DIP over the top of 30" filter effluent line. Davis J D Steel tied reinforcing for filter bldg. interior walls.

Thursday, July 8, 2010

BRB set forms for filter bldg. interior walls. Monthly Progress meeting was held on project site.

Friday, July 9, 2010

BRB set forms for interior walls of Filter Bldg. Davis J D Steel tied reinforcing for Filter Bldg. interior walls. Crews left mid-morning due to rain shower.



Southeast corner of Filter Bldg.



Northeast corner of Filter Bldg.

Saturday, July 10, 2010

I was not on site this day.