

Construction Progress Report

Owner Northwest Arkansas Conservation Authority Page 1 of 2
Project Name NACA Regional Wastewater Treatment Plant Project No. 52057
Contract Name NACA Regional Wastewater Treatment Plant Contract No. T-2.
Contractor BRB Contractors, Inc.
Construction Progress Report: Period Aug. 1, 2010 to Aug. 7, 2010.
Report Number No. 30

Sunday, Aug. 1, 2010

I was not on site this day.

Monday, Aug. 2, 2010

BRB set forms for filter bldg. interior walls. Lightning Electric worked on conduits under Control Bldg. #3.

Tuesday, Aug. 3, 2010

BRB formed and placed concrete for Filter Bldg. interior walls 12 and 19.

Wednesday, Aug. 4, 2010

BRB stripped forms on interior walls of Filter Bldg. and began forming for deck on Filter Pumping Sta. Lightning Electric worked on conduits under Control Bldg. #3. BRB received manhole section and two tops for filter backwash pump station.

Thursday, Aug. 5, 2010

BRB stripped forms for interior walls of filter bldg. and formed for deck of Filter Pumping Sta. Lightning Electric worked on conduits under Control Bldg. #3. BRB worked on piping to concentrator trying to get a passing test.



Filter Bldg. interior walls

Friday, Aug. 6, 2010

BRB formed for deck of Filter Pumping Sta. and tested backwash line from SW corner of filter bldg. to concentrator riser. Lightning Electric worked on conduits under Control Bldg. #3.

DISTRIBUTION

Owner

Project Manager S. Yonker
E. Schneider

Construction Progress Report

Owner Northwest Arkansas Conservation Authority Page 2 of 2
Project Name NACA Regional Wastewater Treatment Plant Project No. 52057
Contract Name NACA Regional Wastewater Treatment Plant Contract No. T-2.
Contractor BRB Contractors, Inc..
Construction Progress Report: Period Aug. 1, 2010 to Aug. 7, 2010.
Report Number No. 30

Saturday, Aug. 7, 2010

I was not on site this day.

Robert Hayes Aug. 9, 2010
Burns & McDonnell Resident Representative