

**Construction Progress Report**

Owner Northwest Arkansas Conservation Authority Page 1 of 2  
Project Name NACA Regional Wastewater Treatment Plant Project No. 52057  
Contract Name NACA Regional Wastewater Treatment Plant Contract No. T-2.  
Contractor BRB Contractors, Inc..  
Construction Progress Report: Period Aug. 22, 2010 to Aug. 28, 2010.  
Report Number No. 33

---

Sunday, Aug. 22, 2010

I was not on site this day.

Monday, Aug. 23, 2010

BRB placed concrete for slabs in filter bldg. influent and effluent channels and tested compressed air lines between Control Bldg. #3 and Filter bldg. Davis J D Steel tied reinforcing in Control Bldg. #3 footings and for masonry dowels. BRB began setting cones in filter bldg. cells.



Filter Bldg.



Cone sections set in filter bldg.

Tuesday, Aug. 24, 2010

BRB placed concrete for Control Bldg. #3 footings and sloped fills in influent and effluent channels in Filter Bldg. BRB also worked on drain lines south of the Filter Bldg. Lightning Electric worked on conduits between HH-22-3 and Control Bldg. #3.

Wednesday, Aug. 25, 2010

BRB backfilled along south side of Filter Bldg., set filter cones in stage 1 areas, finished walls on exterior of Filter Bldg., stripped forms on Control Bldg. #3 footings, and formed for stem walls at Control Bldg. #3.

Thursday, Aug. 26, 2010

Lightning Electric installed conduits that will be under floor of Control Bldg. #3. BRB formed for foundation stub walls for Control Bldg. #3 and set cones and drain piping in stage 1 areas of Filter Bldg.

DISTRIBUTION

Owner

Project Manager S. Yonker  
E. Schneider

**Construction Progress Report**

Owner Northwest Arkansas Conservation Authority Page 2 of 2  
Project Name NACA Regional Wastewater Treatment Plant Project No. 52057  
Contract Name NACA Regional Wastewater Treatment Plant Contract No. T-2.  
Contractor BRB Contractors, Inc..  
Construction Progress Report: Period Aug. 22, 2010 to Aug. 28, 2010.  
Report Number No. 33

---

Friday, Aug. 27, 2010

Lightning Electric installed conduits that will run under the floor of Control Bldg. #3. BRB formed foundation walls for Control Bldg. #3 and set cones and drain piping in stage 1 area of Filter Bldg.

Saturday, Aug. 28, 2010

I was not on site this day.

Robert Hayes Aug. 30, 2010  
Burns & McDonnell Resident Representative