



DISTRIBUTION

Owner
Project Manager S. Yonker
E. Schneider

Construction Progress Report

Owner Northwest Arkansas Conservation Authority Page 1 of 2
Project Name NACA Regional Wastewater Treatment Plant Project No. 52057
Contract Name NACA Regional Wastewater Treatment Plant Contract No. T-1
Contractor BRB Contractors, Inc.
Construction Progress Report: Period Aug. 29, 2010 to Sept. 4, 2010
Report Number No. 71

Sunday, Aug. 29, 2010

I was not on site this day.

Monday, Aug. 30, 2010

MCC pulled wire in Clarifier 61, ran conduit in Return Sludge Pump Sta., wired Admin. Bldg. front doors for security, terminated wiring in Screen Bldg. electric room, and installed level indicating transmitter in Sludge Storage Basin. BRB grouted conduit openings in exterior walls of Process Train, spread topsoil east of Process Trains, installed handrail on Process Train stairs, formed for fillets in bottom of Influent Pump Station pump chambers, and pressure tested process piping between Influent Pump Station and valve vault. Rowe Sheet Metal installed ducts in Influent Pump Station valve vault and in north end of Control Bldg. #1. Decco began spreading base rock for south entrance roads.

Tuesday, Aug. 31, 2010

BRB placed concrete for fillets in pump chambers of Influent Pump Sta., spread topsoil on east side of plant, worked on stairs for sample point on west side of Process Train, finished walls in Process Train, grouted conduit openings in Process Train exterior walls, and pressured tested future process piping between Influent Pump Sta. and valve vault. Decco spread and compacted base rock for south entrance roads and entrance. MCC meggered Influent Pump Station pumps leads and found they did not pass on two of the pumps. MCC pulled wire between Control Bldg. #1 and fire pump enclosure, ran conduit and pulled wires in Return Sludge Pump Station valve vault, terminated wires in Control Bldg. #2, pulled wires in Sludge Process Bldg., installed exterior receptacles at Screen Bldg., and landed wires at Aerator motors. Rowe Sheet Metal worked on ducts for Control Bldg. HVAC and installed exhaust fan in Screen Bldg. Cummins service tech moved control panel on emergency generator so the panel door would open properly. Royal Overhead installed curtain wall in Admin. Bldg. Port City worked on refrigerant piping on Sludge Process Bldg. roof and plumbed backflow preventers and mixing valves in Admin. Bldg. L&L welded pipe supports in Influent Pump Sta. and grating supports in Sludge Process Bldg. truck bay.

Wednesday, Sept. 1, 2010

Decco spread, compacted, and graded base rock for south plant roads and entrance. BRB cleaned water and mud out of south chamber of Influent Pump Sta. and pumped water out of MH-B, graded area east of Clarifier 61, and finished walls in Process Train. MCC worked on conduits, cables, and stilling wells at Return Sludge Pump Sta., pulled wire in Control Bldg. #2, pulled wire in Sludge Process Bldg., and worked on security wiring in Admin. Bldg. L&L

Robert Hayes Sept. 7, 2010
Burns & McDonnell Resident Representative

DISTRIBUTION

Owner
Project Manager S. Yonker
E. Schneider

Construction Progress Report

Owner Northwest Arkansas Conservation Authority Page 2 of 2
Project Name NACA Regional Wastewater Treatment Plant Project No. 52057
Contract Name NACA Regional Wastewater Treatment Plant Contract No. T-1.
Contractor BRB Contractors, Inc.
Construction Progress Report: Period Aug. 29, 2010 to Sept. 4, 2010.
Report Number No. 71

Welding welded grating supports and banded grating in Sludge Process Bldg. truck bay. Rowe Sheet Metal installed exterior duct at Screen Bldg. Port City Mechanical plumbed janitor closet in Admin. Bldg.

Thursday, Sept. 2, 2010

BRB placed concrete for fillets in south chamber of Influent Pump Sta. and pressure tested CW system underground piping. Port City Mechanical installed emergency showers in Admin. Bldg. lab and Sludge Process Bldg. MCC energizing receptacles in Admin. Bldg. and installed lighting in Control Bldg. #2. Evans Coating painted piping in Influent Pump Sta. L&L Welding banded grating and welded grating supports at Sludge Process Bldg. Pro Insulation insulating NPW piping in Sludge Process Bldg.



Exterior lighting at Admin. Bldg.



Exterior lights at Screen Bldg.

Friday, Sept. 3, 2010

MCC terminated wires at Admin. Bldg., ran conduits at Screen Bldg., pulled wires at Sludge Process Bldg., pulled wire and terminated at Return Sludge Pump Sta., meggered Influent Pump Sta. pumps again, and terminated wiring in Control Bldg. #1 PLC cabinet. BRB installed drain piping for Admin. Bldg. downspouts, finished walls at Process Train, and swapped aerators between PT41N and PT42S in order to have correct rotation. L&L Welding banded grating at Screen Bldg. Rowe Sheet Metal installed ductwork in Control Bldg. #2. Evans Coating painted piping in Influent Pump Sta. wetwell.

Saturday, Sept. 4, 2010

I was not on site this day.

Robert Hayes Sept. 7, 2010
Burns & McDonnell Resident Representative