



DISTRIBUTION

Owner  
Project Manager S. Yonker  
E. Schneider

**Construction Progress Report**

Owner Northwest Arkansas Conservation Authority Page 1 of 1  
Project Name NACA Regional Wastewater Treatment Plant Project No. 52057  
Contract Name NACA Regional Wastewater Treatment Plant Contract No. T-2.  
Contractor BRB Contractors, Inc.  
Construction Progress Report: Period Sept 5, 2010 to Sept 11, 2010.  
Report Number No. 35

---

Sunday, Sept 5, 2010

I was not on site this day.

Monday, Sept 6, 2010

No work. Labor Day Holiday

Tuesday, Sept 7, 2010

BRB set templates for anchor bolts for Concentrator pad and installed damp proofing for Control Bldg. #3. BRB pumped grout for first lift under 4 cones in NW corner of filter bldg.

Wednesday, Sept 8, 2010

BRB pumped grout for second lift under 4 cones in NW corner of filter bldg. Parkson has 3 representatives on site to inventory materials and assist installation of filter equipment.

Thursday, Sept 9, 2010

Lightning Electric reworked conduits for air compressors in Control Bldg. #3. Limited work force due to rain.

Friday, Sept 10, 2010

BRB placed rebar and concrete for Control Bldg. #3 floors and pumped rain water out of filter bldg. from under the cones that were not completely grouted yet.

Saturday, Sept 11, 2010

I was not on site this day.