



DISTRIBUTION

Owner
Project Manager S. Yonker
E. Schneider

Construction Progress Report

Owner Northwest Arkansas Conservation Authority Page 1 of 2
Project Name NACA Regional Wastewater Treatment Plant Project No. 52057
Contract Name NACA Regional Wastewater Treatment Plant Contract No. T-1.
Contractor BRB Contractors, Inc.
Construction Progress Report: Period Sept 5, 2010 to Sept. 11, 2010.
Report Number No. 72

Sunday, Sept. 5, 2010

I was not on site this day.

Monday, Sept. 6, 2010

No work – Labor Day Holiday

Tuesday, Sept. 7, 2010

Port City Mechanical tested Freon lines in Sludge Process Bldg., piped Freon piping in Control Bldg. #2, and plumbed sinks in Admin. Bldg. MCC terminated wiring in Sludge Feed Pump Station and installed lighting in Control Bldg. #2. BRB finishing concrete walls in Process Train, backfilling drain piping for Admin. Bldg. down spouts, and swapped aerator paddles between PT 41N and PT 42S in order to get proper rotation. Pro Insulation installed insulation on NPW lines in Sludge Process Bldg. Square D had two representatives on site for check out of their equipment.

Wednesday, Sept. 8, 2010

Port City plumbing in Admin. Bldg. sample room. Evans Painting worked on wood doors in Admin. Bldg. Pro Insulation insulated and installed jacketing on NPW piping in Sludge Process Bldg. BRB installed PVC piping for polymer lines in Sludge Process Bldg., finished walls in Process Train, stripped platform in Influent Pump Station preparing for start-up of pumps, and filled Process Train aerators with oil. MCC terminated wiring in belt filter press control panel in Sludge Process Bldg., core drilled at clarifiers for conduit and wiring to clarifier motors, pulled wired to WAS magnetic flow meter in Return Sludge Pump Station valve vault, ran exposed conduits in oxygen generation room of Control Bldg. #1, installed correct emergency light units in Sludge Process Bldg., and worked on control wiring to VFDs in Control Bldg. #2. Carnahan White installed fence along east side of plant site. Square D rep on site this day.

Thursday, Sept. 9, 2010

MCC ran conduit and wire for overhead door at Screen Bldg., terminated wiring in Sludge Process Bldg. for truck bay slide gates, and terminated wiring in Control Bldg. #2. Port City Mechanical ran water piping for sinks in Admin. Bldg. lab. Carnahan White installed fence along east side of plant site. Square D rep on site this day. Monthly progress meeting was held on site this day. Limited work force due to rain.

Robert Hayes Sept. 13, 2010
Burns & McDonnell Resident Representative

DISTRIBUTION

Owner

Project Manager S. Yonker
E. Schneider

Construction Progress Report

Owner Northwest Arkansas Conservation Authority Page 2 of 2
Project Name NACA Regional Wastewater Treatment Plant Project No. 52057
Contract Name NACA Regional Wastewater Treatment Plant Contract No. T-1.
Contractor BRB Contractors, Inc..
Construction Progress Report: Period Sept 5, 2010 to Sept. 11, 2010.
Report Number No. 72

Friday, Sept. 10, 2010

BRB sanding wood doors in Admin. Bldg. and Evans Coating varnishing wood doors. Port City Mechanical plumbing sinks in Admin. Bldg. and testing Freon lines for HVAC in Control Bldg. #2. BRB pressure tested WAS and RAS piping between Return Sludge Pump Station and valve vault, installed polymer piping in Sludge Process Bldg., installed mixer masts in Process Trains, finished concrete walls in Process Train, and removed scaffolding from Influent Pump Station. MCC terminating wiring in Control Bldg. #1 & #2, ran conduit and wire to slide gates in Sludge Process Bldg. truck bay, pulled wires to aerator motors on the Process Trains, terminated wiring in Fire Pump enclosure, and working on wiring in PLC cabinets. Carnahan White installed fencing on east side of plant site.

Saturday, Sept. 11, 2010

I was not on site this day.

Robert Hayes Sept. 13, 2010
Burns & McDonnell Resident Representative