

Construction Progress Report

Owner Northwest Arkansas Conservation Authority Page 1 of 2
Project Name NACA Regional Wastewater Treatment Plant Project No. 52057
Contract Name NACA Regional Wastewater Treatment Plant Contract No. T-2
Contractor BRB Contractors, Inc.
Construction Progress Report: Period Sept 26, 2010 to Oct 2, 2010
Report Number No. 38

Sunday, Sept 26, 2010

I was not on site this day.

Monday, Sept 27, 2010

BRB spread granular fill along south side of filter bldg. and backfilled around valve risers in same area. BRB pumped grout under stage 2 cones and formed for horizontal arms of monorail supports. Cornerstone Masonry cleaned blocks at Control Bldg. #2. Lightning Electric worked on underground conduits between filter bldg. and concentrator pad.



Filter bldg. cells



Control Bldg. #3

Tuesday, Sept 28, 2010

BRB placed concrete for filter bldg. monorail supports and stair landing, installed nailers on top of masonry walls for control bldg. #3, and installed support angles for grating/decking. BRB pumped the last of the grout under cones in stage 2. Lightning Electric worked on underground conduits to filter bldg. pump station.

Wednesday, Sept 29, 2010

BRB began assembling distributors for cones in filter bldg. and installed support angles for grating/decking.

Thursday, Sept 30, 2010

BRB formed for stair landing at SW corner of filter bldg. and assembled distributors for filter bldg. cells. Lightning Electric worked on conduits at filter bldg. pump station. MSI began installing roof joists for Control Bldg. #3.

DISTRIBUTION

Owner

Project Manager S. Yonker
E. Schneider

Construction Progress Report

Owner Northwest Arkansas Conservation Authority Page 2 of 2
Project Name NACA Regional Wastewater Treatment Plant Project No. 52057
Contract Name NACA Regional Wastewater Treatment Plant Contract No. T-2.
Contractor BRB Contractors, Inc..
Construction Progress Report: Period Sept 26, 2010 to Oct 2, 2010.
Report Number No. 38

Friday, Oct 1, 2010

BRB placed concrete for cantilever stair landing at SW corner of filter bldg. BRB began excavating for filter backwash pump station. Lightning Electric worked on conduits. MSI installed roof joist on Control Bldg. #3.

Saturday, Oct 2, 2010

I was not on site this day.

Robert Hayes Oct 4, 2010
Burns & McDonnell Resident Representative