

**Construction Progress Report**

Owner Northwest Arkansas Conservation Authority Page 1 of 2  
Project Name NACA Regional Wastewater Treatment Plant Project No. 52057  
Contract Name NACA Regional Wastewater Treatment Plant Contract No. T-1.  
Contractor BRB Contractors, Inc.  
Construction Progress Report: Period Oct 10, 2010 to Oct. 16, 2010.  
Report Number No. 77

---

Sunday, Oct 10, 2010

I was not on site this day.

Monday, Oct 11, 2010

Over the weekend fence subcontractor set cantilever gate for south entrance. Air Works wired DPS in Screen bldg. BRB installed fluorescent sign at main entrance, graded and topsoiled, and placed concrete for aprons around yard hydrants and cleanouts. Trane, Air Works, and MCC worked on PAH 17-1 & 2, MAU 2-1, and MAU 14-1 & 2. Still waiting on correct sheave size for PAH 17-1 & 2. Not able to get MAU 2-1 to run. Still working on wiring for MAU 14-1 & 2. MCC working on exhaust fans in Sludge Process Bldg. Fence subcontractor set cantilever fence for main entrance. Pro Insulation insulated refrigerant lines at Control Bldg. #2 and insulated blower piping to Sludge Storage Basin. Burns & McDonnell, NACA, and MCC met to begin developing screens for computer controls.

Tuesday, Oct 12, 2010

Pro Insulation worked on blower piping. BRB grouted rings on sewer manholes and began leak testing manholes, stripped forms from yard hydrant aprons, graded and backfilled. Ozark Waterproofing caulked in various areas around the site. Trane advised that they added a delay timer to RTU to allow it to cool down before restarting. **Andritz** rep, Marcial Cervantes, on site to work on control programming and check interlocks with conveyors, polymer feed, and sludge pumps. BRB tried unsuccessfully to set pressure reducing valves in Water Reuse Pump Sta. Trane, Port City Mechanical, MCC, and Air Works met on site to identify and coordinate issues with HVAC systems.

Water meter to the site was previously damaged by Carroll Electric contractor. I called High Fill Water District and they repaired the meter this day. Carroll Electric contractor, Barrows (sp?) Excavation, will replace the damaged meter vault on Friday.

Wednesday, Oct 13, 2010

MCC worked on installing termination box on emergency generator and wiring for make-up air units. BRB graded and topsoiled around clarifiers and on west side of site. BRB caulked joints between sidewalks and buildings. **Andritz** rep on site working with MCC on PLC communications. Seeding subcontractor began hydroseeding inside the fence.

DISTRIBUTION

Owner  
Project Manager S. Yonker  
E. Schneider

**Construction Progress Report**

Owner Northwest Arkansas Conservation Authority Page 2 of 2  
Project Name NACA Regional Wastewater Treatment Plant Project No. 52057  
Contract Name NACA Regional Wastewater Treatment Plant Contract No. T-1  
Contractor BRB Contractors, Inc.  
Construction Progress Report: Period Oct 10, 2010 to Oct. 16, 2010  
Report Number No. 77

---



Entrance sign



Splitter and clarifiers

Thursday, Oct 14, 2010

Specialty Construction installed partitions and benches in Admin. restrooms and lockers in Sludge Process Bldg. BRB cleaned asphalt off doors the Admin. mechanical room, graded and topsoiled east side of plant site, and caulked sidewalk joints. MCC worked on dampers for MAU 14-2 in Sludge Process Bldg. Seeding subcontractor worked late on hydroseeding .

Friday, Oct. 15, 2010

Specialty Construction installed partitions and benches in Admin. restrooms and lockers in Sludge Process Bldg. BRB graded and topsoiled around Influent Pump Sta. and cleaned in Control Bldg. #2. MCC powering up wall heaters in Admin. Bldg. locker rooms. Fence subcontractor worked on gate posts for both north and south entrance gates. This is my last day on the project site.

Saturday, Oct. 16, 2010

I was not on site this day.

*Robert Hayes* Oct. 18, 2010  
Burns & McDonnell Resident Representative